I & A 2022-23												24
S.no	Name of the Municipality	Name of the Work	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper	Present Stage	Rs in Probable date of Completion	Expenditur e Rs.in	Remarks
1	Chidambaram	Construction of New Bus-stand in Chidambraram Municipality	1500.00	22.03.2023	21.4.2023	12.05.2023	02.06.2023		Building marking work is in progress(5%)	31.12.2024	-	-
		TOTAL	1500.00									