

DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT 2021-22 - MARKET

5

Rs in lakhs												
S.no	Name of the Municipality	Name of the work	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	Work order date	Date of completion Asper agreement	Present stage	Probable date of Completion	Expenditure Rs. In lakhs	Remarks
1	Chidambaram	Construction of Daily Market at North Main Road (Uzhavar Sandhai Ward No. B, Block No.3, T.S No.76/1A, 2A) in Chidambaram Municipality	577.00	MAWS GO 19, 25.01.22	01.03.22	06.05.2022	27.05.2022	26.05.2023	Roof Level work is in progress (56 %)	30.10.2023	274.00 (47 %)	GI Sheet Roof laying work completed. Closed shop roof level work is in progress