DIRECTORATE OF MUNICIPAL ADMINISTRATION SBM 2.0 - 2022-23 18 Rs in lakhs **Estimat** Date of **Probable** Expenditur Name of the Name of the completion date of е Date of Present Remarks Date of TS Tender Date WO date e Rs.in Municipality Work Amount AS Asper Stage Completio lakhs in lakhs agreement n Construction of Material Recovery Center C.Thandeshwaran allur 3MT Micro Completed Chidambaram 27.01.2023 30.04.2023 26.00 (100%) 26.00 21.12.2022 21.12.2022 25.01.2023 Composting (100 %) Yard (S.No.198/18,S.N o.6/4) in chidambaram municipality. **TOTAL** 26.00