DIRECTOR OF MUNICIPAL ADMINISTRATION





		Scheme	Name: Overall		Re	gio	n Nam	e: Tha	njavur	Municipa	lity Name	: Pat	tukkottai St	atus :	On Go	oing		
Sno	o ULB Name	e Name of Work	AS No. / AS Date	Estimate Amount				Amour Recieve so far	cieved Order	Agreemen Value (in Cr)	Previous Stage as				Paymen Made so far	Expenditure w.r.t	% of Expenditure w.r.t	As Per
							JLB Oth				Stage of work	Percen %	t Stage of work	Percen	(in Cr)	Amount Received	Estimate Amount	Agreement
1		3	4	5	6		7 8		10	11	12	13	14	15	16	17	18	19
1	Pattukkottai	Kalaignar Nagarpura Mempatu Thittam Rejuvenation of water bodies - Ayyanar Kovil Kulam at Pattukkottai Municipality	G.O.(Ms) No.138MAWS (NS) Dept Dated: 27/12/21	1.00	0	0	0	0.90	25/01/22	2 0.88	Due To Court Case Work Cancellation Proposal Letter Will Be Sumbitted	0.00	Dewatering Work Is In Progress	0.00	0.00	0.00	0.00	25/10/22
-																		
2		SFC -SCHOOL IMPROVEMENT GRANT - INFRASTRUCTURE WORKS Construction of Four Class Room Building to the KurumbaKulam Middle school.	6002/2023/SS2 Dated: 25/10/23	0.33	0	0		0.10	27/11/23		Below Basement	10.00	Below Basement Level Work Is In Progress	10.00	0.00	0.00	0.00	27/05/24
3	Pattukkottai	Namakku Naame Thittam Providing Paver Block Surface Toilet, CCTV,Cycle Stand in Mela theru Street School at Pattukkottai Municipality	ROC.NO.31614/2023/ T2-1 Dated: 12/12/23	0.35	0	0	0	0.00	08/01/24	0.35	Cctv Work Completed. And Toilet Work Is In Progress	10.00	Cctv Work Completed. And Toilet Work Is In Progress	20.00	0.00	0.00	0.00	08/05/24
4	Pattukkottai	Kalaignar Nagarpura Mempatu Thittam Ramasamy kulam Ward C , Block 27 , TS. 21/2	G.O.(Ms) No.88 MAWS (NS) Dept Dated: 17/06/22	1.60	0	0	0	1.04	25/07/22	2 1.38	De- Silting Work Completed Toe Beam Work And Foot Path Work Is In Progress	35.00	De- Silting Work Completed Toe Beam Work And Foot Path Work Is In Progress	35.00	0.03	3.07	1.99	25/01/23
5		Namakku Naame Thittam construction of storm Water Drain in Anthoniyar kovil theru at pattukkottai Municipality	ROC.NO.8880/2022 / T2-1 Dated: 19/07/23	0.25	0	0	0	0.23	27/07/23	3 0.25	Pcc 1:2:4	40.00	Pcc 1:2:4 Side Wall Work Is In Progress	40.00	0.00	0.00	0.00	27/10/23
6		Kalaignar Nagarpura Mempatu Thittam Formation of New Road-Earthern to BT Road106005R283-	TUFIDCO Letter No.TUFIDCO/ AMRUT2.0/M /2022 Dated: 25/01/24 Road Details	5.69	0	0	0	0.00	27/02/24	5.69	Total No.of. Road 41Nos. 28 Nos Road Work	45.00	Total No.of. Road 41Nos. 28 Nos Road Work Completed .13 Nos Road Work	45.00	1.50	0.00	26.36	27/06/24

1 of 3 30/07/2024, 11:56 AM

_		Scheme			Regio				141	Ta	·	·			In	0, -	0/ *	-
Sn	o ULB Name	Name of Work	AS No. / AS Date	Estimate Amount				Amount Recieved so far	d Order		Previous Stage as on		Current Stage as on		Payment Made so far	Expenditure Expenditure		Target Date As Per
					Scheme Fund					(III CI)	Stage of work	Percent %	Stage of work	Percent %		Amount Received	Estimate Amount	Agreemen
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Andami colony , 106006R284- Abdulkalam Nagar , 106009R285- Vendakottai Road , 106009R286-Opposite Yarikarai Road , 106009R287-Yarikarai Cross Road , 106009R289-Kailasha Nathar Puram , 106018R293-Near comnutiy hall mella street , 106019R294- Ganapathi Nagar , 106022R299- LATCHATHOPPU (SOUTH) , 106019R295-Puthu road , 106020R297- PSS Nagar Road , 106020R300- Letchathopu RIVER CROSS ROAD , 106021R301- KOOTUTHOPU , 10	Road Length : 8574 Mts								Completed .13 Nos Road Work Is In Progress		Is In Progress					
7	Pattukkottai	I & A Construction of New Bus Stand TS.No.172/1- P,176/1-P,177A/1B-P in Pattukkottai Municipality	G.O .(Ms) No.173 Dated: 08/12/22	20.00			0		24/02/23		Total Roof Area 50347 Sq.ft. All Roof Area Concrete Completed & 90 Nos Shops Inner And Outer Plastering Work Completed		Total Roof Area 50347 Sq.ft. All Roof Area Concrete Completed & 120 Nos Shops Inner And Outer Plastering Work Completed.further Work Is In Progress		7.41		37.05	24/02/24
8		SFC -SCHOOL IMPROVEMENT GRANT - INFRASTRUCTURE WORKS Construction of Four Class Room Building to the Kandiyan Street Middle school.	6002/2023/SS2 Dated: 25/10/23	0.64	0	0	0	0.19	30/11/23		First Floor Lintel Level Brick Work Completed And First Floor Lintel Level And Steel Fabrication Centering Work Is In Progress	52.00	First Floor Lintel Level Brick Work Completed And First Floor Lintel Level Completed	52.00	0.14	70.31	21.09	30/05/24

2 of 3 30/07/2024, 11:56 AM

Sno	Sno ULB Name	Name of Work	AS No. / AS Date	Estimate Amount			Up	Amount		Agreemen Value	nt Physica Previous Stage as		cal Progress Current Stage as on		Paymen Made		% of Expenditure	Target Date
								so far	Date	(in Cr)	on				so far	w.r.t	w.r.t	As Per
							3 Other				Stage of work	Percent	Stage of work	Percent %	(in Cr)	Amount Received	Estimate Amount	Agreemer
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
9		15th CFC UnTied Grant Repair /Maintenance- Cement Concrete Road106023R152- Lakshmi nagar 1st Street , 106025R168- Vaithithoppu cross road , 106026S082- Anthoniyar koil Street 2 Lane , 106028S097- Anna kudiyeruppu mel puram CROSS ROAD , 106031S106-Ayya nagar 2 st , 106014R104- PATTUNOOLKARA STREET , 106029S099- Kattunayakan Street , 106033S112-Meela	ROC.NO.332/2024/ E2-4-4 Dated: 29/01/24 Road Details Road Length : 885 Mts	0.35	0	0	0	0.35	27/02/24	0.35	Total No.of Road-8 Nos. 6 Road Work Completed 2 Road Work Is In Progress.	65.00	Total No. Of. Road-8nos. Completed Road Work-6nos. And 2Nos Road Work Is In Progress	65.00	0.28	81.46	81.46	27/06/24
10	Pattukkottai	street cross Road , AMRUT 2.0 Green Space Development and Children Play Fields at ward no.1 KamatchiNaidupalayam ward A, Block.4 T.S. No.28/20 in Pattukkottai Municipality	9th SLDC MEETING APPROVED Dated: 21/09/23	0.33	0	0	0	0.23	20/10/23	0.33	Compound Wall Painting Work Completed. Play Materials To Be Installed	75.00	Compound Wall Painting Work Completed. Play Materials Installed Work Is In Progress Work Nearing Completion	80.00	0.21	91.48	63.76	20/02/24
11		15th CFC UnTied Grant Repair /Maintenance- Cement Concrete Road106003S020-Athi street 5th inner cross street , 106004R022- Thangavel nagar 8 th street road , 106006L004-North street 3nd Lane , 106007S030-Babu Ravuthar Lane , 106008R053- SANTHAIYAPPAN MEDAI STREET , 106022L009-KON palayam 3rd Lane , 106021R141-Thatcha street1 ST CROSS , 106009R059- Angalamman koil street	ROC.NO.332/2024/ E2-4-3 Dated: 29/01/24 Road Details Road Length: 908 Mts	0.30	0	0	0	0.30	27/02/24	0.30	Total No.of Road-8nos. 7 Road Completed 1 Road Work Is In Progress.	85.00	Total No.of Road-8nos. 7 Road Completed 1 Road Work Is In Progress.	85.00	0.09	30.34	30.34	27/06/24

3 of 3 30/07/2024, 11:56 AM