

TIRUVARUR MUNICIPALITY

Name of the Project		Water Supply Improvement Scheme to Thiruvavarur Municipality		
Project Cost Rs. In Cr.		78.15 Cr (GOI- 39.07 Cr , GOTN – 23.45 Cr , ULB – 15.63)		
		As Per Agreement	Progress as on 20.07.2024	Progress as on 25.07.2024
	Distribution Main in Km(HDPE Pipe)	110mm – 129.77 Km	110mm- 106.81Km – 79.286 Km Laid 125mm - 0.54 Km supplied 160mm – 2.250 Km- 1.563 Km laid 200 mm – 3.008Km -1.256Km laid 250 mm – 3.333 Km- 0.222Km laid 315 mm – 1.60 Km supplied Total 82.327 km Laid	110mm- 106.81Km – 79.543 Km Laid 125mm - 0.54 Km supplied 160mm – 2.250 Km- 1.563 Km laid 200 mm – 3.008Km -1.256Km laid 250 mm – 3.333 Km- 0.222Km laid 315 mm – 1.60 Km supplied Total 82.584 km Laid
	Feeder Main (DI Pipe)	10.167 Km	150mm – 1.991 Km supplied 200 mm – 1.155 Km- 0.297Km laid 350mm – 1.594 Km Total 4.74 Km Received	150mm – 1.991 Km supplied 200 mm – 1.155 Km- 0.297Km laid 350mm – 1.594 Km Total 4.74 Km Received
	Pumping Main (DI Pipe) 300MM	8.70 Km	300mm DI – 6.431 Km Supplied 300mmDI 2.750 km Laid	300mm DI – 6.431 Km Supplied 300mmDI 3.050 km Laid
	OHT in .Nos - 4	1.EVS Nagar - 6.00 LL	Tank roof slab side shuttering work in progress.	Tank roof slab concrete completed.curing work in progress.
		2. KTR Estate - 5.00 LL	Above 2 nd brace 2nd lift column shuttering work in progress.	Above 2 nd brace 2nd lift column scaffolding work in progress.
		3.Kidaramkondan-2.00 LL	floor slab scaffolding work in progress.	floor slab scaffolding work in progress.
		4.Kodikkalpalayam - 5.00 LL	Floor slab concrete work in progress.	Floor slab side shuttering work in progress.
	Construction of Sump	1 no	Pump room cover slab concrete completed.	Pump room cover slab concrete completed.
	Borewell	5 nos	Work completed.	Work completed.
	HSC in Nos	15965 No's	6525 Nos HSC connection partly completed. .	6763 Nos HSC connection partly completed. .
Road Restoration (Km)		17.75Km	20.20Km	
Financial Progress Rs. In Cr	Expenditure	Amount Received Amrut 2.0 – 24.65 cr KNMT – 3.90 cr	21.81	21.81
Physical Progress (%)	As per Agreement - 33%		62 %	63 %
Date of Award - 23.02.2023	Aggrement Period - 18 Months		Actual date of Completion/ Probable date of completion - August - 2024	

