DIRECTORATE OF MUNICIPAL ADMINISTRATION - 15TH CFC- 2021-22												13
					Rs in lakhs							
S.no	Name of the Municipality	Name of the Work	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completion	Expenditu re Rs.in lakhs	Remarks
1		Providing Energy Efficient LED Street light at Extension Area in Various places	33.28	MAWS GO 145,14.10.22	14.10.2022	14.12.2022	27.01.2023	30.06.2023	Light Fittings Received. Third Party Inspection report is awaited. (60 %)	30.09.2023	-	
		TOTAL	33.28									