

CUMBUM MUNICIPALITY

IUDM - 2018-19

Sl. No	Name of the Work	Year 2018-19	Funding Pattern			Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress		Probable date of completion	Financial progress		Whether UC & CR sent or not	Remarks
		Estimate Amount Rs.in lakhs	IUDM GRANT (75%)	ULB share (25%)	Total					Stage of work (Completed/In progress)	To be commenced		Expenditure	Balance to be spent (9-17)		
1	Improvement of B.T. Surface in Kombai road, Kurangumayan street, Vivekananthar street, Manthaiyamman Kovil street near Kovil, Manthaiyamman Kovil back side, Manthaiyamman kovil to East side and Nanthagopal kovil west street in Cumbum Municipality. (Package - I)	200.00	150.00	50.00	200.00	3rd Project Sactioning and Monitoring Committee Meeting Dated. 19.12.18	CE ER No. 852/18-19 Dt.31.01.19	21.02.2019	04.03.2019	work in progress		31.08.2019	199.10	0.90		Completed
2	Improment of B.T. Surface in Ranger Office road, Angorepalayam road, Kakkan colony main road, Eagulathu road TSK nagar Jn, Dr. Ambethkar street, L.F. road Cross street, Sellandiamman kovil street and Thathappan kulam 5th street in Cumbum Municipality. (Package-II)	200.00	150.00	50.00	200.00	3rd PS&MCM dated. 19.12.2018	CE ER No. 853/18-19 Dt.31.01.19	21.02.2019	04.03.2019	work in progress		31.08.2019	199.56	0.44		Completed

Sl. No	Name of the Work	Year 2018-19	Funding Pattern			Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress		Probable date of completion	Financial progress		Whether UC & CR sent or not	Remarks
		Estimate Amount Rs.in lakhs	IUDM GRANT (75%)	ULB share (25%)	Total					Stage of work (Completed/In progress)	To be commenced		Expenditure	Balance to be spent (9-17)		
3	Improment of Paver Block Road Surface in Ramayan Street, Nandhagopalsamy Kovil Cross Lane, Jallikattu Street, Vallalar Street, Kalavasal main road, Maninagar IInd Cross Street, Maninagar IIIrd Cross Street, Sukkangal patti road cross street(Mpl Off North gate) , Park cross street and Sukkangal patti road Cross street and Construction of RCC small Culverts in Cumbum Municipality. (Package -III)	100.00	75.00	25.00	100.00	3rd PS&MCM dated. 19.12.2018	CE ER No. 854 /18-19 Dt.31.01.19	21.02.2019	04.03.2019	work in progress		31.08.2019	97.18	2.82		Completed
		500.00	375.00	125.00	500.00								495.84	4.16		