

CUMBUM MUNICIPALITY

MP FUND (Thiru. R. Parthiban) 2018-2019

Sl. No	Name of the Work	Year 2013-14		Funding Pattern			Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress		Probable date of completion	Financial progress		Whether UC & CR sent or not	Remarks
		Amount allotted	Estimate Amount	Grant	ULB	Total					Stage of work (Completed/In progress)	To be commenced		Expenditure	Balance to be spent (9-17)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Construction of Compound Wall and Storm Water Drain at Vaval Palli Vasal Maitha in Cumbum Municipality.	10.00	10.00	10.00	-	10.00	31.12.2018	31.01.2019	21.02.2019	25.02.2019	Work completed			10.00	-	CR Sent	Work completed. UC submitted to collectorate, Theni. dated. 19.06.2019
TOTAL		10.00	10.00	10.00	0.00	10.00								10.00	0.00		