

CUMBUM MUNICIPALITY

TURIP - 2019-2020

Sl. No	Name of the Work	Year 2019-20	Funding Pattern				Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress			Financial progress			Remarks
		Estimate Amount Rs.in lakhs	TURIP GRANT (35%)	SFC/CFC/Land Regularisation Fund (35%)	ULB share (30%)	Total					Stage of work (Completed/In progress)	To be commenced	Probable date of completion	Expenditure	Balance to be spent (9-17)	Whether UC & CR sent or not	
1	Providing B.T. Surface CMP at Wd-3 L.F. Road Cross Street Extention area, Wd-31 Gandhi nagar Extention area, Wd-29 Manchakulam Road Extention area, Wd-01 Vivekanandhar street Extention area and Construction of Storm Water Drain at Gandhi nagar in Wd. No. 31 with culvert in Cumbum (Package-I)	200.00	70.00	70.00	60.00	200.00	CMA chennai AS. No. 17349/2019 /E3 Dated 14.10.2019	CE ER No. /19-20 Dt.17.10.19	15.11.2019	05.12.2019	In Progress		0.57	199.43		Wd-29 Manchakulam Road Extention area,Wd-31 Gandhi nagar SWD and B.T. road completed. Balance work in progress	
2	Providing B.T. Surface by CMP surface at Wd-28 V.M Chavadi Street (Bindhu Nagar) Extention area, Wd-33-Muthuramalingam Nagar Extention area, Wd-19-Kalavasal Street Extention area, Wd-31- L.F. Road Extentin area and Construction of Storm Water Drain in Wd-19 Kalavasal Cross Street with Culvert in Cumbum Municipality. (Package- II)	200.00	70.00	70.00	60.00	200.00	CMA chennai AS. No. 17349/2019 /E3 Dated 14.10.2019	CE ER No. /19-20 Dt.17.10.19	15.11.2020	05.12.2019	In Progress		0.00	200.00		Wd-33-Muthuramalingam Nagar Extention area, Wd-19-Kalavasal Street Extention area, Wd-31- L.F. Road Extention area road work completed. SWD work in progress and Balance work in progress	

TURIP - 2019-2020

Sl. No	Name of the Work	Year 2019-20	Funding Pattern				Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress			Financial progress			Remarks
		Estimate Amount Rs.in lakhs	TURIP GRANT (35%)	SFC/CFC/Land Regularisation Fund (35%)	ULB share (30%)	Total					Stage of work ((Completed/In progress)	To be commenced	Probable date of completion	Expenditure	Balance to be spent (9-17)	Whether UC & CR sent or not	
3	Providing B.T. Surface by CMP at Wd-29 Ranger office road Cross Street Extention area, Wd-31 - CMS Nagar Main and Cross Street Extention area and Construction of Storm Water Drain at Wd-29 Ranger office road cross street and Construction of RCC culvert at Wd-04, Odai street in Cumbum Municipality.(Package-III)	200.00	70.00	70.00	60.00	200.00	CMA chennai AS. No. 17349/2019 /E3 Dated 14.10.2019	CE ER No. /19-20 Dt.17.10.19	15.11.2021	05.12.2019	In Progress		0.00	200.00		Wd-29&Wd-31 road works completed. SWD work in progress	
4	Providing B.T. Surface by CMP at Wd-03- Kurungumayan Street Extention area, Wd-09-Subramaniya Samy Kovil Street Extention area, Wd-31- Kakkan Colony Extention area, Wd-04 - K.K. Patti Road Extention area, Wd-33 - Egaluthu road Cross Street and Construction of Storm Water Drain with Culvert at Wd-9 Subramaniasamy Kovil Street and Kurungumayan Cross Street in Cumbum Municipality.(Package-IV)	200.00	70.00	70.00	60.00	200.00	CMA chennai AS. No. 17349/2019 /E3 Dated 14.10.2019	CE ER No. /19-20 Dt.17.10.19	15.11.2022	05.12.2019	In Progress		0.00	200.00		Work in progress	

TURIP - 2019-2020

Sl. No	Name of the Work	Year 2019-20	Funding Pattern				Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress		Probable date of completion	Financial progress			Remarks
		Estimate Amount Rs.in lakhs	TURIP GRANT (35%)	SFC/CFC/Land Regularisation Fund (35%)	ULB share (30%)	Total					Stage of work ((Completed/In progress)	To be commenced		Expenditure	Balance to be spent (9-17)	Whether UC & CR sent or not	
5	Providing B.T. Surface by CMP at Wd-31 Nandhagopal Nagar Cross Street Extention area and Wd-4 Malayammal Puram Cross Street Extention area and Construction of Storm Water Drain with Culvert at Wd-31 Nandhagopal nagar Main Street in Cumbum Municipality. (Package-V)	200.00	70.00	70.00	60.00	200.00	CMA chennai AS. No. 17349/2019 /E3 Dated 14.10.2019	CE ER No. /19-20 Dt.17.10.19	15.11.2023	05.12.2019	In Progress		0.57	199.43		Wd-31 Nanthagopal nagar S.W.Drain work completed. Further work in porgress	
		1000.00	350.00	350.00	300.00	1000.00							1.14	998.86			