

HOSUR CITY MUNICIPAL CORPORATION
TAMIL NADU URBAN ROADS INFRASTRUCTURE PROGRAMME - 2018-19

CMA AS Roc. No. 12981/2018/E3 Dated :- 09.07.2018

(Rs. In lakhs)

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial		Remarks
		Amount allotted	Estimate cost	Grant	Grant (SFC/CFC)	ULB	Others (SFC Incentive)	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Providing Black Topping Surface and Construction of Drain and Culvert at Ward no.1, Zuzuwadi Begapalli Cross Streets, Ward no.25, Ganga Nagar, Ward No.18, From Inner Ring Road to New ASTC Hudco, Ward no.13, Muneswar Nagar and Poonjolai Nagar, ward no.14, Arasanatti Bharathi Nagar in Hosur Municipality (Length - 5.050 Km, Width - 4.00 M)	250.00	250.00	95.00	75.00	25.00	55.00	250.00	09.07.2018	10.08.2018	20.09.2018	11.10.2018	1	1	-	-	-	250.00	0.00	Completed

Sl. No	Name of the Work	Amount allotted	Estimate cost	Grant	Grant (SFC/CFC)	ULB	Others (SFC Incentive)	Total	Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No.of Works taken	Nos. completed	Progress	To be commenced	Probable date of completion	Expenditure	Balance to be spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
2	Providing Black Topping Surface and Construction of Drain and Culvert at Ward no.2, Zuzuwadi SLV Nagar and Cross Streets, Ward no.40, TVS Athipalli Road to Midugarapalli, Ward No.27, Chennathur, Ward no.25, Thiruvalluvar Nagar, ward no.39, Gandhi Nagar and Nehru Nagar, Ward no 8. Basthi Chamundi Nagar Road, ward no.41, Anthiwadi Kurinji Nagar, Ward no.11, Thendral Nagar, Ward no.6, Avalapalli Road to Anbu Nagar and Cross Streets in Hosur Municipality (Length - 5.00 Km, Width - 4.00	250.00	250.00	95.00	75.00	25.00	55.00	250.00	09.07.2018	10.08.2018	20.09.2018	11.10.2018	1	1	-	-	-	250.00	0.00	Completed
			500.00	190.00	150.00	50.00	110.00	500.00					2	2	0	0		500.00	0.00	

Commissioner
Hosur City Municipal Corporation

HOSUR CITY MUNICIPAL CORPORATION
TAMIL NADU URBAN ROADS INFRASTRUCTURE PROGRAMME - 2019-2020

CMA AS Roc. No. 17349/2019/E3 / Dated - 16.10.2019

(Rs. In lakhs)

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Grant (SFC/C FC)	ULB	Others (SFC Incentive)	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Providing Black Topping Road at Ward No.16.Mookandapalli NTR Nagar Main Road, Ward No.25, Thottagiri to Alasanatham Road, Ward no.3 Bedarapalli to Santhapuram Road, Ward No.10 Sabari Eye Hospital to Vasanth Nagar, Ward No.11 Bagalur Housing Board and Brindavan Nagar Road, Ward No.35, New Temple Land Hudco and Old Temple Land Hudco Road, Ward No.6 Thirumalai Nagar Road in Hosur City Municipal Corporation. (Length - 7.00 Km, Width - 4.00 M)	350.00	350.00	105.00	175.00	70.00		350.00	16.10.2019	22.10.2019	25.11.2019	12.12.2019	1	1	-	-	-	303.20	46.80	Completed

Sl. No	Name of the Work	Amount allotted	Estimate cost	Grant	Grant (SFC/C FC)	ULB	Others (SFC Incentive)	Total	Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Nos. completed	Progress	To be commenced	Probable date of completion	Expenditure	Balance to be spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
2	Providing Black Topping Surface at Ward No.12 Venkateshwara Nagar to Durga Nagar and Thendral Nagar Main Road, Ward No.37 Rayakottai Housing Board Phase-X, Ward No.16 Mookandapalli Rajaji Nagar and Sivaji Nagar Cross Streets, Ward No.18 Old ASTC Hudco, and Construction of Drain at Ward No.25 Annamalai Nagar, Ward No.9 NGGO's Colony and Avalapalli Hudco, Ward No.5 Anand Nagar and Cross Streets in Hosur City Municipal Corporation. (Length - 6.70 Km, Width - 4.00 M)	350.00	350.00	105.00	175.00	70.00		350.00	16.10.2019	22.10.2019	25.11.2019	12.12.2019	1	1	-	-	-	346.06	3.94	Completed
			700.00	210.00	350.00	140.00	0.00	700.00					2	2	0	0		649.26	50.74	

Commissioner
Hosur City Municipal Corporation

HOSUR CITY MUNICIPAL CORPORATION

14th CFC Road Works - 2019-2020 (A.Due to Water Supply Damaged Roads)

Roc.No 0005/ 2020/E1

(Rs. In lakhs)

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No.of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
A.Water Supply Damaged Roads																				
1	Providing Black Topping Road at Ward No.10, Venkatesh Nagar Near Perumal Temple in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00	06.01.2020	07.01.2020	27.01.2020	04.02.2020	1	1	-	-	31.07.2020	25.00	0.00	Completed
2	Providing Black Topping Road at Ward No.13, Semozhi Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	-	25.00	0.00	Completed	
3	Providing Black Topping Road at Ward No.12, Kurunji Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	-	25.00	0.00	Completed	
4	Providing Black Topping Road at Ward No.13, Muneswar Nagar in Hosur City Municipal Corporation	24.00	24.00	24.00	--	-	--	24.00					1	1	-	-	31.07.2020	24.00		Completed
5	Providing Black Topping Road at Ward No.13, Nathan Nagar in Hosur City Municipal Corporation	22.00	22.00	22.00	--	-	--	22.00					1	1	-	-	22.00	0.00	Completed	

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
6	Providing Black Topping Road at Ward No.20, Ram Nagar 2nd Cross Street in Hosur City Municipal Corporation	16.00	16.00	16.00	--	-	--	16.00	06.01.2020	07.01.2020	27.01.2020	04.02.2020	1	1	-	-	31.07.2020	16.00	0.00	Completed
7	Providing Black Topping Road at Ward No.25, Bismilla Nagar Cross Street in Hosur City Municipal Corporation	24.00	24.00	24.00	--	-	--	24.00					1	1	-	-	-	24.00	0.00	Completed
8	Providing Black Topping Road at Ward No.25, Thiruvalluvar Nagar to Alasanatham Road in Hosur City Municipal Corporation	24.00	24.00	24.00	--	-	--	24.00					1	1	-	-	31.07.2020	24.00	0.00	Completed
9	Providing Black Topping Road at Ward No.26, Thiru Vee Ka Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	-	"	25.00	0.00	Completed
10	Providing Paver Block at Ward No.34, Shanthi Nagar 2nd Cross Street in Hosur City Municipal Corporation	15.00	15.00	15.00	--	-	--	15.00					1	1	-	-	"	15.00	0.00	Completed
11	Providing Black Topping Road at Ward No.39, Vasavi Nagar Cross Street in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	-	"	25.00	0.00	Completed

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
12	Providing Black Topping Road at Ward No.40, Bharath Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"		25.00	0.00	Completed
13	Providing Black Topping Road at Ward No.41, Andhivadi Ganapathi Nagar in Hosur City Municipal Corporation	18.00	18.00	18.00	--	-	--	18.00					1	1	-	"	31.07.2020	18.00	0.00	Completed
14	Providing Black Topping Road at Ward No.42, Karnoor Manjunatha Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"		25.00	0.00	Completed
15	Providing Cement Concrete Road at Ward No.43, Mathigiri Nethaji Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"		25.00	0.00	Completed
16	Providing Cement Concrete Road at at Ward No.44, Mathigiri Gadipalayam in Hosur City Municipal Corporation	20.00	20.00	20.00	--	-	--	20.00					1	1	-	"		20.00	0.00	Completed
17	Providing Black Topping Road at Ward No.45, Mathigiri Thulir Nagar in Hosur City Municipal Corporation	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"		25.00	0.00	Completed

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
18	Providing Black Topping Road at Ward No.5, Shrivari Nagar in Hosur City Municipal Corporation	15.50	15.50	15.50	--	-	--	15.50					1	1	-	-	-	15.50	0.00	Completed
	Total	403.50	403.50	403.50	--	-	--	403.50					18	18	0			403.50	0.00	

HOSUR CITY MUNICIPAL CORPORATION

14th CFC Road Works - 2019-2020 (B.Due to Natural Calamities Damaged Roads)

(Rs. In lakhs)

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
B.Natural Calamities Damaged Roads																				
1	Providing Black Topping the Surface at Ward No.5, Kamaraj Nagar Cross Streets at in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00	06.01.2020	07.01.2020	27.01.2020	04.02.2020	1	1	-	-	-	25.00	0.00	Completed.
2	Providing Black Topping the Surface at Ward No.5, KCC Nagar Cross Streets at in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	20.00	20.00	20.00	--	-	--	20.00					1	1	-	-	20.00	0.00	Completed.	
3	Providing Cement Concrete Road at Ward No.6, Bharathiyar Nagar in Hosur City Municipal Corporation (Length - 0.35 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	31.07.2020	25.00	0.00	Completed.	
4	Providing Black Topping the Surface at Ward No.8, Ramana Maharishi Nagar Cross Streets at in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
5	Providing Black Topping the Surface at Ward No.8, Indira Gandhi Nagar at in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	
6	Providing Black Topping the Surface at Ward No.10, Bagalure Road to Telephone Exchange Road at in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	31.07.2020	25.00	0.00	Completed.	
7	Providing Black Topping the Surface at Ward No.10, Vasanth Nagar Cross Streets in Hosur City Municipal Corporation (Length - 0.35 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	
8	Providing Black Topping the Surface at Ward No.12, Gopi Garden Main Road and Krishna Nagar in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
9	Providing Black Topping the Surface at Ward No.14, Arasanatti Rose Garden in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00	06.01.2020	07.01.2020	27.01.2020	04.02.2020	1	1	-	"	25.00	0.00	Completed.	
10	Providing Black Topping the Surface at Ward No.18, Vaishnavi Nagar in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	
11	Providing Cement Concrete Road at Ward No.6, Chinnaelasagiri VOC Nagar and Anna Nagar in Hosur City Municipal Corporation (Length - 0.35 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	
12	Providing Black Topping the Surface at Ward No.39, Nehru Nagar Extension in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00					1	1	-	"	25.00	0.00	Completed.	

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
13	Providing Black Topping the Surface at Ward No.38, Krishnappa Nagar and Kumaran Nagar in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00				04.02.2020	1	1		-	31.07.2020	25.00	0.00	Completed.
14	Providing Black Topping the Surface at Ward No.25, Narasamma Colony in Hosur City Municipal Corporation (Length - 0.45 km, Width - 4.00 m)	25.00	25.00	25.00	--	-	--	25.00				04.02.2020	1	1		-	"	25.00	0.00	Completed.
Total		345.00	345.00	345.00	--	-	--	345.00					14	14	0			345.00	0.00	

HOSUR CITY MUNICIPAL CORPORATION

TAMIL NADU URBAN ROADS INFRASTRUCTURE PROGRAMME - 2020-2021

CMA AS Roc. No. 9025/2020/E3 / Dated - 17.07.2020

(Rs. In lakhs)

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No.of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Grant (SFC/CFC)	ULB	Others (SFC Incentive)	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Providing B.T Road and Construction of drainage at Ward No.45 Kelamangalam Road to Royal Town, Ward No 25 Thiruvalluvar Nagar to Kairali Nagar and SLV Nagar, Ward No.39 Nehru Nagar Extension, Ward No.25 Vasthula Residency, Ward No.40 Thiru Nagar and Providing C.C Road at Ward No.45 Amman Nagar, Ward No.16 MGR Nagar, Ward No.15 Annai Sathya Nagar in Hosur City Municipal Corporation (Length - 5.00 Km, Width - 4.00 M)	250.00	250.00	187.50		62.50		250.00	17.07.2020	23.07.2020	27.08.2020	16.09.2020	1	1	-	-	Work Completed	228.00	22.00	-

Sl. No	Name of the Work	Estimate cost		Funding pattern					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	Grant	Grant (SFC/CFC)	ULB	Others (SFC Incentive)	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
2	Providing B.T Road and Construction of drainage at Ward No.14 Amrutha Nagar, Ward No.5 Bharathiyar School Cross Road, Ward No.5 Balaji Nagar Cross Streets, Ward No.12 Sunnambu Jeebi, Ward No.10 Rajeshwari Nagar, Ward No.9 Avalapalli Hudco, Ward No.5 K.C.C Nagar Cross Streets and Providing C.C Road at Ward No.4 Chinna Elasagiri, Ward No. 12 Sunnambu Jeebi Main Road in Hosur City Municipal Corporation (Length - 5.10 Km, Width - 4.00 M)	250.00	250.00	187.50		62.50		250.00	17.07.2020	23.07.2020	27.08.2020	16.09.2020	1	1	-	-	Work Completed	250.00	0.00	M.Book No:196/20-21 Voucher No:1818 Dated:02.03.2021
Total		500.00	500.00	375.00	0.00	125.00	0.00	500.00					2	2	0	0		478.00	22.00	

HOSUR CITY MUNICIPAL CORPORATION

TAMILNADU URBAN DEVELOPMENT FUND - 2020-2021

CMA AS Roc. No. 20557/2020/E3 / Dated - 23.12.2020

(Rs. In lakhs)

Page No:6

Sl. No	Name of the Work	Estimate cost		Funding pattern			Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	TNUIFSL 90% Loan	ULB 10%	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Providing B.T Road at Ward No 5 Anand Nagar, Kamaraj Nagar Cross Streets, Balaji Nagar to Mullai Nagar, Ward No 7 Thirumalai Nagar Cross Streets, Ward No 11 Bagalur Housing Board, Brindavan Nagar to Bagalur Road, Ward No 12 Venkateshwara Nagar, Ward No 13 Muneeswar Nagar and Sivakumar Nagar and Providing Cement Concrete Road at Ward No 2 Zuzuwadi, Ward No 3 Bharathiyar Nagar, Ward No 10 Vasanth Nagar and Old Vasanth Nagar, Mookandapalli Nethaji Nagar and Venugoplasamy Street in Hosur City Municipal Corporation	500.00	500.00	450.00	50.00	500.00	23.12.2020	28.12.2020	03.02.2021	26.02.2021	1	-	1	-	31.05.2021	-	500.00	Zuzuwadi CC Road Completed. Balance Roads WMM is in Progress.

Sl. No	Name of the Work	Estimate cost		Funding pattern			Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	TNUIFSL 90% Loan	ULB 10%	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	9	10	11	12	13	14	15	16	17	18	19	20	21
2	Providing B.T Road at Ward No 16 Mookandapalli Rajaji Nagar, NTR Nagar, Ward No 18 Old ASTC Hudco, Ward No 25 Annamalai Nagar Cross Streets, Muthukumar Nagar, Narasamma Colony, Ward No 26 Sanasandiram TNHB, Mullai Nagar TNHB, Ward No 29 Kamaraj Colony 2nd Cross, Ward No 33, Sathyasai Nagar and Providing C.C Road at Ward No 28 Theppakulam Street, Ward No 34 Santhi Nagar West, Ward No 35 Periyar Nagar West, Ward No 37 TNHB Govt Quartress in Hosur City Municipal Corporation	500.00	500.00	450.00	50.00	500.00	23.12.2020	28.12.2020	03.02.2021	26.02.2021	1	-	1	-	31.05.2021	-	500.00	CC Road at Theppakulam Street and Ward No 37 TNHB Govt Quartress Completed. Balance Roads WMM is in Progress.

Sl. No	Name of the Work	Estimate cost		Funding pattern			Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
		Amount allotted	Estimate cost	TNUIFSL 90% Loan	ULB 10%	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent	
1	2	3	4	5	6	9	10	11	12	13	14	15	16	17	18	19	20	21
3	Providing B.T Road and Construction of Drainage at Ward No 37 Rayakotta Housing Board, Ward No 38 MGR Nagar, Kuppusamy Nagar, Janakpuri Layout, Gopi Krishna Colony, Bharathidasan Nagar, Ward No 39 Vasavi Nagar, Ward No 35 Old Temple Land Hudco, Ward No 43 Royal Arcade to Burial Ground, Ward No 45 Lavanya Mahal Backside Roads, Near Mariyamman Temple Roads, Old RTO Office Opposite Roads, Kuruppatti, Kamaraj Nagar in Hosur City Municipal Corporation	500.00	500.00	450.00	50.00	500.00	23.12.2020	28.12.2020	03.02.2021	26.02.2021	1	-	1	-	31.05.2021	-	500.00	BT Road Completed on Bharathidhasan Nagar and Ward No 43 Royal Arcade to Burial Ground. Balance Roads WMM is in Progress.
Total		1500.00	1500.00	1350.00	150.00	1500.00					3	0	3	0		0.00	1500.00	