

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion	Review Remarks	(Photo) Before/During/ After Execution
Scheme Name : 15th CFC												
1	15th CFC/2021-22/111/WS/00023	Providing PVC Distribution line at Various Places in Karaikudi Municipality	completed	400000	368007.74	100	90.23	3.72	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
2	15th CFC/2021-22/111/SWM/00027	Supply of 5HP Motor (1 Ton per hour) Shredders for Micro composting centers		500000	524350	0	100	0	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
3	15th CFC/2021-22/111/WS/00022	Providing of DI Pipe lines at Various Places in Karaikudi Municipality		500000	444090.32	0	0	4.51	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
4	15th CFC/2021-22/111/WS/00019	Supply and Delivery of CI Valves to all O.H.T within the municipal Limit	Completed	900000	779219.9	100	0	8.67	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
5	15th CFC/2022-23/111/OTHERS/00102	Tree Plantation of 4424 nos at Karaikudi Municipality compost yard	completed	1275000	1143178	100	85.52	10.9	21/Sep/2022 21/Sep/2022 1 Months	21/Oct/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

6	15th CFC/2021-22/111/ROAD/00005	Providing BT road at railway feeder road to Ariyakkudi Arch ,Providing Paver Block road at Railway Road- Annaimeenakshi street (111029S232)		1740000	1545650.6	0	0	16.18	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After
7	15th CFC/2021-22/111/ROAD/00028	Providing BT road at Kottamadakkiyar Street and Melamahanathar Street	completed	1740000	1603558.32	100	90.23	16.18	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022		Before During After
8	15thCFC/2022-23/111/PURCHASE/00042	Supply and Delivery of 9 Nos of Battery Operated Vehicle (BOV) E-Cart for SWM in Karaikudi Municipality.	9Nos of Battery Operated Vehicle Received	1800000	1709910	100	0	0	17/May/2023 0			Before During After
9	15th CFC/2021-22/111/ROAD/00015	Providing BT road at Sathiyamoorthy Nagar 4th Street (111033R575), Providing Paver Block RoadSathiyamoorthy Nagar (111033R568)	completed	1810000	1645931.8	100	1	16.83	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022		Before During After
10	15th CFC/2020-21/111/SWM/00032	Providing Resource Recovery centre at Kalanivasal and Ganeshapuram MCC premises .	completed	2000000	2069464.94	100	58.09	11.98	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022	To be Speeded up	Before During After
11	15th CFC/2020-21/111/SWM/00034	Purchase of Shredder machine 5T capacity	completed	2000000	2067520	100	1.04	19.42	01/Oct/2021 01/Oct/2021 3 Months		To be Speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

12	15th CFC/2020-21/111/WS/00035	Purchase of 20HP (3Nos.) , 15HP (10Nos.) 10 HP (2Nos) , 5HP (2Nos) submersible pumpsets and panel boards.	completed	2000000	2073663.56	100	95.32	19.43	01/Oct/2021			Before
									01/Oct/2021			During
									3 Months			After
13	15thCFC/2021-22/111/SWM/00028	Supply of 5HP motor (1Ton/hr) shredder for Micro Composting Center in 4 places in Karaikudi Municipality	Completed	2040000	2040000	100	0	0	22/Dec/2021	21/Jan/2022		Before
									22/Dec/2021			During
									30 Days			After
14	15th CFC/2021-22/111/ROAD/00014	Providing BT road at Muthuramalingam Nagar 2nd Street (111030R542),Providing Paver Block Road at Muthuramalingam Nagar 3rd Cross Lane(111030R546)		2075000	1905707.78	0	0	19.3	08/Dec/2021	08/Jun/2022		Before
									08/Dec/2021			During
									6 Months			After
15	15th CFC/2021-22/111/WS/00018	Augmentation of watersupply sources by provision of additional Deep Borewells at Sambaioothu Premises		2100000	1927849.62	0	0	18.95	22/Dec/2021	22/Mar/2022		Before
									22/Dec/2021			During
									3 Months			After
16	15th CFC/2021-22/111/WSIS/00020	Supply and Delivery of 100 HP Motor Pumpset at Old Head Works (Replacement)	Completed	2100000	1777278.19	100	1	19.53	22/Dec/2021	22/Mar/2022		Before
									22/Dec/2021			During
									3 Months			After
17	15th CFC/2021-22/111/ROAD/00016	Providing BT road at Agathiyan lane (111009R225) ,Kambar street North 2nd cross street (111009R230),Thiru.V.Ka 2nd cross street (111009R231),Kambar south cross street (111009R232),Providing Paver Block road at Thilagar nagar cross street ((111009S090)		2120000	1966320.73	0	100	19.72	08/Dec/2021	08/Jun/2022		Before
									08/Dec/2021			During
									6 Months			After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

18	15th CFC/2021-22/111/SWD/00101	Construction of Storm water Drain at AV.PL street L=315m V=0.50X0.50m ward No 32 and Storm water drain at Senguttuvan street L=305m V=0.40X0.45m Culvert at 0m drainage L=6m V=0.60X0.45m in Ward No 31	Completed	2155000	1793075.54	100	90.23	20.04	21/Sep/2022 21/Sep/2022 1 Months	21/Oct/2022		Before During After
19	15th CFC/2021-22/111/ROAD/00026	Providing paver Block Road Kalanivasal puthu road (Madhavan 1st St) (111003R061)	completed	2210000	198243.44	100	93	20.55	22/Dec/2021 22/Dec/2021 6 Months			Before During After
20	15th CFC/2021-22/111/ROAD/00013	Providing Paver Block road at Indira Nagar 3rd Street, Railway Road (111029S218), Muthuramalingam Nagar (111029S221), Muthuramalingam Nagar 2nd Street(111029S222)		2265000	2054183.19	0	0	21.06	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After
21	15th CFC/2021-22/111/ROAD/00017	Providing BT road at North Senier Street (111020R439), Sivan Kovil Back Cross Street (111021R455),Providing Paver Block road at Muthalamman Kovil North Opposite (111021S176)		2300000	2096308.59	0	100	21.39	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022		Before During After
22	15th CFC/2021-22/111/ROAD/00004	Providing BT road at Chidambaram street (111036R626),CMC cross (LFRC Church opp)(111036R638),CMC cross to Chidambaram street (111036R639),Chidambaram street to senkotuvan street(111036R640),CMC cross to Chidambaram street(111036R641)		2395000	2214680.13	0	0	22.27	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After
23	15th CFC/2021-22/111/ROAD/00012	Providing Paver Block road at Muthuramalingam Nagar- 3rd Cross Lane(111029S223),Bharath vithyalaya opposite -railway road (111029S227), Muthuramalinga nagar 4th cross Street (111029S228)	completed	2460000	2237794.62	100	0.7	22.67	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

24	15th CFC/2021-22/111/ROAD/00025	Providing paver Block Road Kalanivasal puthu road (kuruvikaran street SW st) (111003S019) & Small lane raja t stall Madhavan st E-W (111003S022)	completed	2490000	2260501.17	100	90.23	23.16	22/Dec/2021 22/Dec/2021 6 Months	22/Jun/2022		Before During After
25	15th CFC/2020-21/111/ROAD/00038	Providing improvement works and pathway at inside of Head work premises.	completed	2500000	2581248.23	100	93	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022		Before During After
26	15th CFC/2020-21/111/SWM/00033	Providing Resource Recovery centre at Servar oorani and Senjai MCC premises .	Completed	2500000	2578401.97	100	0.51	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022	To be Speeded up	Before During After
27	15th CFC/2020-21/111/WS/00036	Improvements and providing RWH in Sekkalai sivan kovil oorani	Completed	2500000	2486836.8	100	1	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022		Before During After
28	15th CFC/2020-21/111/WS/00037	Improvements and providing RWH in Senjai oorani.	completed	2500000	2519643.98	100	1	22	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022		Before During After
29	15th CFC/2021-22/111/ROAD/00011	Providing BT road at Naachuzhiyanentel Street (111035R615)		2500000	2268324	0	0	23.25	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

30	15th CFC/2021-22/111/SWM/00024	Supply of Skid steer loader (Excavated and bobcat) for handling dry waste in small lans in Karaikudi Municipality	Completed	2500000	2495000	100	2	22.21	22/Dec/2021	22/Mar/2022		Before
									22/Dec/2021			During
									3 Months			After
31	15th CFC/2021-22/111/WS/00021	Supply, delivery and Installation of 100 HP Motor Pumpset at New Head Works	completed	2500000	2175313.71	100	1.68	23.25	22/Dec/2021	22/Mar/2022		Before
									22/Dec/2021			During
									3 Months			After
32	15th CFC/2020-21/111/SWM/00030	Construction of shed, Digester etc., for Biomethanation plant in Karaikudi Municipality	completed	3500000	3087983.2	100	0.09	30.2	22/Dec/2021	22/Mar/2022	To be Speeded up	Before
									22/Dec/2021			During
									3 Months			After
33	15thCFC/2021-22/111/SWM/00029	Purchasing 1No of Front End Loader (JCB) in Karaikudi Municipality.	Completed	3560000	3560000	100	95.45	33.98	22/Dec/2021	21/Jan/2022		Before
									22/Dec/2021			During
									30 Days			After
34	15thCFC/2022-23/111/SWD/00040	Providing Drainage Arrangements at SRM Road (111023R473), Puthu Santhai Road (111032R556) in Karaikudi Municipality.	Work completed	3700000	3066703	100	93	34.41	13/Apr/2023			Before
									0			During
									0			After
35	15thCFC/2022-23/111/SWD/00039	Providing Drainage Arrangements at CMC Road (111035R614) in Karaikudi Municipality.	Work completed	4000000	3341033.67	100	93	37.2	13/Apr/2023			Before
									0			During
									0			After
36	15thCFC/2022-23/111/SWD/00041	Providing Drainage Arrangements at Keelakorattiyar Street (111028R508), SM Street (111028R513) in Karaikudi Municipality.	Work completed	4000000	3342262.32	100	93	37.2	13/Apr/2023			Before
									0			During
									0			After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

37	15th CFC/2022-23/111/SL/00115	Providing New Light of Street Lights into energy efficient LED lights at Municipal Limit (600 LED Lights)	TANGEDCO Registration Fees Paid Rs.211885.00. Estimate preparation work completed	4247982	2278273.2	0	0	0	07/Feb/2023			Before During After
38	15th CFC/2020-21/111/SWM/00031	Supply, Delivery and erection of Machinaries for Biomethanisation plant in Karaikudi Municipality	completed	4300000	4051682.98	100	1.88	39.96	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022	To be Speeded up	Before During After
39	15thCFC/2022-23/111/PURCHASE/00043	Supply and Delivery of 13 Nos of 2 Cu.m Capacity Box Tipper (LCV) for Door Collection of Garbage in SWM in Karaikudi Municipality.	13 Nos of LCV vehicles received. Work completed	9490000	9490000	100	94	89.21	17/May/2023			Before During After

Scheme Name : 15th CFC Tied Grant

40	15thCFC/2022-23/111/SWM/00047	Supply and delivery of 4 Nos. Battery Operated Vehicle (BOV) (lithium) with one year O&M by supplier in Karaikudi Municipality.	BOV vehicles received	800000	796000	100	0	0	31/Aug/2023			Before During After
41	15thCFC/2022-23/111/SWM/00048	Supply and delivery of 5 Nos. of Light Commercial Vehicle (LCV) for Solid Waste Management Activities with 1 year O&M provided by supplier itself at Karaikudi Municipality.	Completed	3650000	3630000	100	90.8	33.14	31/Aug/2023			Before During After

Scheme Name : 15thCFC-Health

42	15th CFC/2021-22/111/BUILDING/00050	UPHC - Muthupattinam - Building - 1 No.	Completed	2500000	2168227	100	1.09	23.13	31/Dec/2021 31/Dec/2021 6 Months	30/Jun/2022		Before During After
----	---	---	-----------	---------	---------	-----	------	-------	--	-------------	--	---

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

43	15th CFC/2021-22/111/BUILDING/00051	UPHC - Senjai (Karaikudi) - Building - 1 No.	Completed	2500000	2168236	100	1.12	23.09	31/Dec/2021 31/Dec/2021 6 Months	30/Jun/2022		Before During After
----	---	--	-----------	---------	---------	-----	------	-------	--	-------------	--	---

Scheme Name : AMRUT 2.0

44	AMRUT 2.0/2022-23/111/WB/00010	Improvement and Renovation of Sekkalai Theppakulam in Karaikudi Municipality.	Completed	4100000	3339367	100	0	0	07/Mar/2023 07/Mar/2023 0		...	Before During After
45	AMRUT 2.0/2022-23/111/WB/00011	Improvement and Renovation of Chellam Chetti Oorani in Karaikudi Municipality.	MS Grill fixing work completed. Lighting and Footpath work is in progress	6200000	5065587	85	0	0	07/Mar/2023 07/Mar/2023 0		...	Before During After
46		Providing 24X7 water supply to the pilot water zones in Karaikudi Municipality		232200000				2				
47	AMRUT 2.0/2023-24/111/WS/00054	Providing 24x7 water supply to the pilot water zones in Karaikudi Municipality		232200000				2				
48	AMRUT 2.0/2023-24/111/UGSS/00056	Providing Underground Sewerage Scheme for left out areas in Karaikudi Municipality.		335800000				2				

Scheme Name : General Fund

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

49	GENERAL/2023-24/111/BUILDING/00050	Construction of Shop No.07 Near Ariya Bhavan in Karaikudi Municipality	Basement Brick Work is in Progress	8500000	7103860	17	0	0	31/Aug/2023			Before During After
50	GENERAL/2023-24/111/BUILDING/00051	Construction of Shop No.08 Near Ariya Bhavan in Karaikudi Municipality	Roof Level Work is in Progress	8500000	7103312.6	30	0	0	31/Aug/2023			Before During After
51	GENERAL/2023-24/111/BUILDING/00049	Construction of Shop No.07 Near Ambethkar Statue in Karaikudi Municipality	Column raising upto roof beam level	9000000	7484899.85	20	0	0	19/Sep/2023			Before During After

Scheme Name : Kalaignar Nagarpura Mempatu Thittam

52	Kalaignar /2021-22/111/ROAD/00047	Relaying of Road--ARUMUGAM NAGAR G-BLOCK , -Arumuga nagar (E-W) (WEST) G-block , 111/2021/008/R/0000240-100 FEET ROAD SOUTH EAST , 68072-Pathinettam padi nagar (E-W) 2nd Street , 111/2021/008/R/0000275-PATHINETTAMBADI NAGAR (BHARATHINAGAR) ,	Work Completed	6075000	5875000	100	0.25	57.1	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After
53	Kalaignar /2021-22/111/ROAD/00049	Relaying of Road--Pugalenthi Street (E-W)2nd Cross , -Pugalenthi Street (E-W)3rd Cross , -Pugalenthi Street (E-W)4th Cross , 111/2021/002/S/000055-Muneeshwaran nagar VOC Road West , 26187-VOC Road Bharadhidasan street (E-W) Road 3rd Street , 26187-Bharadhidasan (S-N) Street (Karuppar Kovil) 3rd Street , 111/2021/002/R/000064-Bharadhidasan	Completed	10530000	9676546	100	32.29	80.76	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

54	Kalaingar /2022-23/111/BUILDING/00107	Construction of LPG Crematorium at Kalanivasal Burial Ground (Ward No. 2)	Machineries erection work is in progress	14500000	12946428	80	0	32.69	22/Jul/2022 22/Jul/2022 1 Year	22/Jul/2023	...	Before During After
55	Kalaingar /2021-22/111/ROAD/00048	Relaying of Road-111/2021/003/R/000070-Kalanivasal puthu road 1st Cross (west) thevar malligai opp , 111/2021/003/R/000071-Kalanivasal puthu road 2nd Cross (west) , 111/2021/003/R/000072-Kalanivasal puthu road 3rd Cross (west) (Kalaingar Salai opp) , 111/2021/003/R/000074-Kalanivasal puthu road 5th Cross (west) , 111/2021/003/R/000075-Kalanivasal puthu road 6th Cross (west) , 111/2021/004/S/0000109-MEENAKSHIPURAM KELAMEL SECOND STREET , 111/2021/004/R/0000113-MEENAKSHIPURAM 3RD STREET , 111/2021	Work completed	17670000	16219326	100	39.82	162.45	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After
56	Kalaingar /2022-23/111/BUILDING/00109	Construction of Knowledge Center and study center at ward No. 3 in Kannadasan Mani Mandapam (Block No. 29 S.No. 1028)	Compound wall & Court Yard Work is in Progress	18500000	16990640	90	0	118.05	03/Aug/2022 03/Aug/2022 1 Year	03/Aug/2023	Date of completion 30.6.2023	Before During After
57	KNMT/2023-24/111/TW013/00052	Renovation of old bus stand at ward no.9, survey no.10 - 27/1B	Work order issued on 03.10.2023	39500000	32210412.52	0	0	0	03/Oct/2023			Before During After
58	KNMT/2023-24/111/BUILDING/00046	Construction of New Daily Market at Ward No.3, Survey No.559 (Kalanivasal) in Karaikudi Municipality	Upto basement level work is in progress	61900000	49939566.4	25	0	0	31/Aug/2023 0			Before During After

Scheme Name : KFW

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

59	KFW/2014-15/111/UGSS/00111	Underground Sewerage Scheme to Karaikudi Municipality in Sivagangai District - EASP	Completed	1125300000	1026400000	100	0	11025	26/Nov/2015 25/Jan/2016 30 Months	25/Jul/2018		Before During After
----	--	---	-----------	------------	------------	-----	---	-------	---	-------------	--	---

Scheme Name : Nagarpura Salai Mempattu Thittam

60	NSMT/2022-23/111/ROAD/00045	Relaying of Road-111/2021/025/S/0000639-ATHIDRAVIDAR STREET , 111/2021/036/R/0000695-CHIDAMBARAM STREET , 111/2021/036/S/0000708-SUNDARAR STREET , 111/2021/026/S/0000628-CHOCKALINGAM SANTHU , 111/2021/026/S/0000624-KAMATCHI PILLAI STREET	Work completed	2940000	2440955.5	100	93	27.34	28/Apr/2023 0			Before During After
61	NSMT/2022-23/111/ROAD/00044	Relaying of Road-111/2021/009/R/0000311-Thiru.V.ka cross street - 1t , 111/2021/009/S/0000322-Thilagar nagar cross street , 111/2021/009/R/0000324-Kambar south cross street , 111/2021/028/S/0000626-ARCOT KUMARAPPAN STREET , 111/2021/028/S/0000899-RANGEATHAR STREET , 111/2021/028/L/0000897-THENAPPAN SANTHU ,	Work completed	3060000	2552076.5	100	93.2	28.52	28/Apr/2023 0			Before During After

Scheme Name : Namakku Naame Thittam

62	Namakku Na/2021-22/111/ROAD/00054	Relaying of Road-111/2021/012/S/0000369-GANDHIPURAM 5TH STREET ,	completed	500000	456095.74	100	1.77	4.65	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022		Before During After
63	Namakku Na/2021-22/111/ROAD/00094	Relaying of Road-111/2021/019/L/0000459-MARUTHUPANDIYAR NAGAR ST 1 ,	Completed	500000	452156.66	100	90.23	4.65	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

64	NNT/2022-23/111/SL/00014	Providing Lighting Arrangement at Center Meridian	Completed	500000	436960	100	0	0	20/Mar/2023			Before During After
65	Namakku Na/2021-22/111/SWD/00052	Providing Storm Water Drain in Ward No.29, Ramakrishna Street		690000	6.9	0	0	6.57	15/Apr/2022 15/Apr/2022 3 Months	15/Jul/2022		Before During After
66	Namakku Na/2021-22/111/SWD/00059	Dismantling the existing damaged Culvert and Construction of Storm Water Drain - (Unicode - 111004R078) Length 30.00m, Vent 0.45m and 3nos of Culvert 6.00m x 4.00m, Chainage 0/70m near Oothupillayar Kovil at Ward no.8	completed	1000000	905809	100	90.23	9.3	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022	Date of completion 30.11.2022	Before During After
67	Namakku Na/2021-22/111/SWD/00097	Construction of Drainage and culvert at ward no 20 North Senier street karaikudi municipality	completed	1310000	1176053.09	100	90.23	12.18	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022	To Speeded up	Before During After
68	Namakku Na/2021-22/111/PARK/00053	Improvement of Road Side park with Chain Link Fencing of Length 140m, GYM, Greenery, Water Supply and Lighting arrangements at New Ward No.15, T.T Nagar	Work Completed	1500000	1360589.3	100	93	13.95	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022	To be expedited	Before During After
69	Namakku Na/2021-22/111/PARK/00091	Providing park, GYM and water supply arrangement at ward no 4 & 5 Thilagar nagar at karaikudi municipality	Work Completed	2500000	2261535	100	93	23.25	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022	To be expedited	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

70	Namakku Na/2021-22/111/SWD/00056	Construction of Drainage at Kalavaai pottal (Unicode - 111029S225, Length 260m, Width 2.00m, Vent 1.54m, in Ward No. 27	work completed	2500000	2155697	100	90.23	22.56	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022		Before During After
71	NNT/2022-23/111/SWD/00012	Construction of Drain with Covering Slab and Foot Path at Southern Side of 100 Ft Road from Thever Statue to Periyar Statue	Completed	4000000	3488735.3	100	0	37.2	20/Mar/2023 0			Before During After
72	NNT/2022-23/111/SWD/00013	Construction of Drain with Covering Slab and Foot Path at Northern Side of 100 Ft Road from Thever Statue to Periyar Statue	Completed	4000000	3488735.3	100	0	37.2	20/Mar/2023 0			Before During After
73	Namakku Na/2021-22/111/BUILDING/00100	Construction of Badminton court at Ward No.18 Soodamanipuram in Karaikudi Municipality	Wooden flooring, White washing work is in progress	8500000	7248730.52	50	0	30	20/Oct/2022 20/Oct/2022 6 Months	30/Mar/2023	To be expedited	Before During After

Scheme Name : National Urban Livelihoods Mission

74	National U/2021-22/111/PURCHASE/00104	Supply and Delivery of 25 Nos of mobile Vending carts for Vegetable and fruit vender, 20 Nos of mobile vending carts for food vendors and 20 Nos of mobile vending carts for flower vendors.	Completed	4810000	5045200	100	96.22	46.28	18/May/2022 18/May/2022 6 Months	18/Nov/2022		Before During After
----	---	--	-----------	---------	---------	-----	-------	-------	--	-------------	--	---

Scheme Name : SBM 2.0

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

75	SWACHH BHA/2021-22/111/SANITATION/00071	CONSTRUCTION OF COMMUNITY TOILET AT PARUPPOORANI NORTH SIDE	complete	2500000	2236266	100	0	23.25	24/May/2022	24/Nov/2022	...	Before
									24/May/2022			During
									6 Months			After
76	SWACHH BHA/2021-22/111/SANITATION/00072	CONSTRUCITON OF COMMUNITY TOILET SOMUPILLAI STREET	Work Completed	2500000	2240322	100	91.26	23.25	24/May/2022	24/Nov/2022	To be expedited	Before
									24/May/2022			During
									6 Months			After
77	SBM 2.0/2021-22/111/SANITATION/00001	Construction of Public Toilet at Ganeshapuram.	Elevation work is in progress	3700000	2410002	85	0	12.59	06/Jan/2023	24/Nov/2022		Before
									24/May/2022			During
									6 Months			After

Scheme Name : State Urban Infrastructure Development Fund

78	State Urba/2022-23/111/SL/00105	Conversion of Street Lights into Energy efficient LED Lights - 4290 Nos. in Karaikudi Municipality	20W - 1160 Nos, 70W - 200 Nos Received. 674 Nos Lights installation completed	36894000	35334092.75	15.71	0	20.94	07/Feb/2023			Before
									0			During
												After
79	SUIDF/2022-23/111/UGSS/00019	Providing Under Ground Drainage House Service Connecting for 7250 House in Karaikudi Municipality.	As on 24.11.2023 - 3623 Nos of HSC Connection Given. Further Work is in Progress	60000000	53348040.5	49.97	0	35.9	30/Mar/2023			Before
									0			During
												After

Scheme Name : TNCRUDP

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

80	TNCRUDP/2023-24/111/UGSS/00063	Underground sewerage scheme to the left out areas of Karaikudi Municipality		300000000				2				
Scheme Name : TURIP												
81	TURIP/2022-23/111/ROAD/00004	Relaying of Road-111/2021/019/R/0000562-CHIDAMBARAM ASARI LAYOUT , 111/2021/019/R/0000558-CHIDAMBARAM ASARI LAYOUT , 111/2021/019/R/0000530-KANNADASAN NAGAR MANAI PART	Work Completed	2370000	1984042.58	100	93	22.04	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
82	TURIP/2022-23/111/ROAD/00005	Relaying of Road-111/2021/025/R/0000634-ATHITHIRAVIDAR KANMAI STREET CROSS 2 , 111/2021/036/R/0000701-CMC Cross Street to Chidambaram street , 111/2021/001/R/00005-Kamatchi Amman Kovil kilamel Cross Road , 111/2021/001/R/000014-ALAGAPPAN CROSS STREET , 111/2021/019/R/0000580-Nethaji street 3rd cross north , 111/2021/019/R/0000578-Nethaji street 4th cross south , 111/2021/017/R/0000932-Church 1st Street 1st cross ,	Work Completed	3750000	3109218.97	100	90.73	34.02	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
83	TURIP/2022-23/111/ROAD/00009	Relaying of Road-111/2021/011/R/0000352-MUTHUPATTANAM 2ND STREET , 111/2021/013/R/0000428-Muthupattinam 4th cross (E-W) , 111/2021/019/R/0000521-KURUCHI PIRAVILI	Work Completed	5100000	4153362.84	100	0	39.6	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
84	TURIP/2022-23/111/ROAD/00007	Relaying of Road-111/2021/018/R/0000560-CHURCH STREET , 111/2021/001/R/000011-VAIRAVAN STREET , 111/2021/001/R/000043-O.Siruvayal Road North 1st street , 111/2021/001/R/000017-EDAICHI OORANI NORTH , 111/2021/001/R/000018-Idaichi Oorani South , 111/2021/008/R/0000193-Ambaal 3rd Street (Right cross) , 111/2021/019/R/0000599-PANDI KOVIL STREET ,	Work Completed	7400000	6115296.68	100	93	68.82	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

85	TURIP/2022-23/111/ROAD/0003	Relaying of Road-111/2021/028/R/0000892- VENKATACHALAM CHETTIAR STREET , 111/2021/026/R/0000630-CHELLAPPAN THERU ,	Work completed	7520000	6253874.26	100	0	0	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
86	TURIP/2022-23/111/ROAD/0008	Relaying of Road-111/2021/021/R/0000477- VIVEKANANTHAN THERU , 111/2021/028/R/0000891-Alangudiyar cross street 1 , 111/2021/028/R/0000889-Alangudiyar cross street 2 , 111/2021/028/R/0000887- Alangudiyar cross street 3 , 111/2021/010/R/0000331-ANNAMALAI CHETTIAR STREET AND CROSS	Work Completed	7690000	6283660.31	100	91.83	71.48	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
87	TURIP/2022-23/111/ROAD/0002	Relaying of Road-111/2021/003/R/000086- Kalanivasal pudhu Road (M.V Schl to kottaiyur road) ,	Work Completed	8000000	6611545.49	100	93	74.4	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
88	TURIP/2022-23/111/ROAD/0006	Relaying of Road-111/2021/006/R/0000176- ARUMUGAM NAGAR 2ND STREET , 111/2021/006/R/0000175-ARUMUGAM NAGAR 3RD STREET , 111/2021/006/R/0000174- ARUMUGAM NAGAR 4TH STREET , 111/006/R/0006-ARUMUGAM NAGAR 5TH STREET , 111/2021/006/R/0000173-ARUMUGAM NAGAR 6TH STREET , 111/006/R/0005-Arumuga nagar 3 to 4 Cross , 111/2021/036/R/0000706- AYYANAR KOIL STREET ,	Work Completed	8700000	7255082.76	100	93	80.91	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
89	TURIP/2021-22/111/ROAD/0007	Providing BT Surface using Paver machine at Vellaiyan 1st Cross Street S-N lane(111001R016), Pillayarkooam west (111001R033), VOC ROAD East Bharathinagar 3rd Street (111002R046-), Kalanivasal puthu road 7th Cross (west) (111003R058), Jeevanagar 3rd St (111003R072-), Meenakshipuram (pattavar kovil street)(111004R082), Police colony west Street(111006R111)	Work completed	9000000	8068716.71	100	35.68	84.6	15/Dec/2021 15/Dec/2021 6 Months	15/Jun/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

90	TURIP/2021-22/111/ROAD/00053	Providing BT Surface using Paver Machine at THIRUVALLUVAR NAGAR CROSS STREET 1 111034R605 THIRUVALLUVAR NAGAR CROSS STREET 2 111034R606 THIRUVALLUVAR NAGAR CROSS STREET 3 111034R607 THIRUVALLUVAR NAGAR CROSS STREET 5 111034R609 THIRUVALLUVAR NAGAR CROSS STREET 6 111034R610 THIRUVALLUVAR NAGAR CROSS STREET 7 111034R611 Ariyakudi Road to (naachuliyaneetal) 111034R587		9300000	8274220	0	100	86.49	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months		Before During After
91	TURIP/2021-22/111/ROAD/00054	Providing BT Surface using Paver Machine at veeraiyan kanmoi North 111034R595 THIRUVALLUVAR NAGAR CROSS STREET 4 111034R608 saathappa chettiyar lane 111035R621 Pappa oorani kattunayakkan street cross9 111035R625 seethalai saathanar street 111036R629 Pugalenth (S-N) Cross 1st st 111001S003 Avvaiyar street 111036S289	Completed	9600000	8128111	100	94	90.24	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months		Before During After
92	TURIP/2021-22/111/ROAD/00052	Providing BT Surface using Paver Machine at PERUMAL KOIL POTTAL 111027R504 UDHAYAM NAGAR CROSS STREET 1 111030R545 NSK street 111031R551 park street - ganesapuram 111033R573 Vaithiyalingapuram 111034R592 PERIYAR NAGAR CROSS STREET 9 111034R602 PERIYAR NAGAR CROSS STREET 10 111034R603 KRISHNAN KOVIL STREEET 111034R604	BT wok completed	10800000	9555498	100	0	101.52	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :24-Nov-2023 17:36:19 PM

Input Parameter :

93	TURIP/2021-22/111/ROAD/00008	Providing BT Surface using paver machine at pathinettam padi nagar (s-N) 1st st, (111008R187)Bharathi nagar 1st street cross(opp Nachammai salai) (111008R191) Samiyar thottam south (111019R417) Kuruchipuravu 60 feet east west street (111019R360) Vetrivinayagar opp GH (111019R421) Senjai pottal (Reg. Ofc) (111026R498)Veerakanda vinayagar street (111026R499) Perumal kovil street north cross (111026R500) perumal kovil north cross (111026R502)	Completed	11300000	10493460	100	1.77	105.09	15/Dec/2021 15/Dec/2021 6 Months	15/Jun/2022		Before During After
----	--	--	-----------	----------	----------	-----	------	--------	--	-------------	--	---

Scheme Name : WS Internal Plumbing

94	UID SSMD/2018-19/111/WS/0000006	Providing of Internal Plumbing works for water Supply HSC's In Karaikudi Municipality	Letter Sent to CMA Office for Cancellation	28800000	25115000	0	0	23.46	28/May/2019 27/Jun/2019 1 Year	27/Jun/2020	To be expedited	Before During After
----	---	---	--	----------	----------	---	---	-------	--------------------------------------	-------------	-----------------	---