

MELUR MUNICIPALITY

REJUVENATION OF WATER BODIES - KNMT 2022-2023 - - G.O.(4D) No.18, MA&WS (NS) DEPT, DT.21.10.2022

| Sl.No | Name of the Municipality | Name of the work | Estimate amount (Rs.in lakhs) | Amount allotted (Rs. In lakhs) | Date of AS | Date of TS | Date of tender | Date of work order | Physical progress | | | | Financial progress (Rs.in lakh) | Present Stage |
|-------|---|--|--------------------------------|--------------------------------|------------|------------|----------------|--------------------|----------------------|-----------|----------|-----------------|---------------------------------|------------------------|
| | | | | | | | | | No of works taken up | Completed | progress | to be commenced | Expenditure | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| 1 | Melur [Rs.54.50 (KNMT Share + Rs.44.80 (Amrut Share)] | Rejuvenation of Salakkaraiyan Oorani Thiruvathavoor road, Ward No.24 (Survey No.4) | 99.30 | 99.30 | 17.06.2022 | 27.06.2022 | 29.07.2022 | 03.08.2022 | 1 | 0 | 1 | 0 | 64.00 | Fencing Work Completed |
| | | Water Bodies at Chinnapayal Oorani Ward No 10 TS No 161 in Melur Municipality | 27.00 | 27.00 | 21.10.2022 | 4.11.2022 | 22.11.2022 | 25.11.2022 | 1 | 1 | 0 | 0 | 27.00 | Completed |
| | | Total | 126.30 | 126.30 | | | | | 2 | 1 | 1 | 0 | 91.00 | |
| 1 | Melur | Construction of Modern LPG Crematorium at Ward No.5, Pattakulam street | Crematorium | 8.70 | 17.06.2022 | 20.06.2022 | 15.07.2022 | 18.07.2022 | 1 | 1 | 0 | 0 | 7.00 | Work completed |
| | | Total | | 8.70 | | | | | 1 | 1 | 0 | 0 | 7.00 | |

OFFICE BUILDING SFC 2022-2023

| | | | | | | | | | | | | | | |
|---|-------|---|--------------|--------------|------------|------------|------------|------------|----------|----------|----------|----------|--------------|----------------------|
| 1 | Melur | Construction of Council Hall and Chairman Room in First Floor In Melur Municipality under SFC | 75.00 | 75.00 | 18.07.2022 | 02.08.2022 | 23.08.2022 | 25.08.2022 | 1 | 0 | 0 | 1 | 36.81 | White Wash Completed |
| | | Total | 75.00 | 75.00 | | | | | 1 | 0 | 0 | 1 | 36.81 | |

| | | | | | | | | | | | | | | |
|---|-------|---|--------------|--------------|------------|-----------|------------|------------|----------|----------|----------|----------|--------------|--|
| 1 | Melur | New Creation of Park @ vishnu Nagar at Melur Municipality | 24.00 | 24.00 | 21.10.2022 | 4.11.2022 | 22.11.2022 | 25.11.2022 | 1 | 0 | 1 | 0 | 24.00 | Completed |
| 2 | Melur | Park at Milgate Nagar Ward No 26 SF No 208/04 in Melur Municipality | 41.00 | 41.00 | 21.10.2022 | 4.11.2022 | 22.11.2022 | 25.11.2022 | 1 | 0 | 1 | 0 | 15.00 | Footpath Kerb wall work is in Progress |
| | | Total | 65.00 | 65.00 | | | | | 1 | 0 | 1 | 0 | 39.00 | |

| | | | | | | | | | | |
|---|-------|---|---------------|-----------|------------|----------|-----------|-------------|---------------|--|
| 1 | Melur | Construction of New Bus stand at Ward D Block No 6 TS No 2/3A | 660.00 | 8.12.2022 | 21.12.2022 | 8.2.2023 | 20.2.2023 | 0.00 | 660.00 | Below Level Column raising work Progress |
| | | Total | 660.00 | | | | | 0.00 | 660.00 | |

| | | | | | | | | | | |
|---|-------|---|--------------|------------|------------|------------|------------|-------------|--------------|-------------------|
| 1 | Melur | Contruction of Urban Health wellness Center | 25.00 | 12.10.2022 | 15.11.2022 | 10.01.2023 | 11.01.2023 | 9.66 | 15.34 | Roof Completed |
| | | Purchase of Battery Operated Vehicle 4Nos | 8.00 | 21.3.2023 | - | 19.4.2023 | 28.4.2023 | 0.00 | 8.00 | Vehicle Purchased |
| | | Purchase of Light Commercial Vehicle 4 Nos | 29.20 | 21.3.2023 | - | 19.4.2023 | 28.4.2023 | 0.00 | 29.20 | Vehicle Purchased |
| | | Total | 62.20 | | | | | 9.66 | 15.34 | |

| | | | | | | | | | | | | | |
|---|-------|-------------------------|------|--------------|----------|----------|----------|----------|----------|----------|--------------|-------------|-----------------------|
| 1 | Melur | Venkateswara Nagar Park | Park | 46.00 | 27.10.21 | 01.11.21 | 02.12.21 | 06.12.21 | 23.12.21 | 14.12.21 | 46.00 | 0.00 | Work completed |
| | | Total | | 46.00 | | | | | | | 46.00 | 0.00 | |

| | | | | | | | | | | | | |
|--------------|-------|---|------------|---------------|------------|------------|------------|----------|----------|----------|--------------|---|
| 1 | Melur | Improvement of Mankatti Theppakulam Oorani in T.S.No.4 Block No.30 Ward.A at Melur Municipality | Water Body | 81.31 | 29.12.2021 | 07.01.2022 | 02.02.2022 | 25.02.22 | 28.02.22 | 28.02.22 | 54.82 | Paver Block fencing Work Completed. |
| 2 | | Improvement of Malampatti Oorani in T.S.No.3 at Melur Municipality | Water Body | 87.47 | 29.12.2021 | 07.01.2022 | 02.02.2022 | 25.02.22 | 28.02.22 | 28.02.22 | 19.60 | Revetment Concrete block Laying work is in Progress |
| Total | | | | 168.78 | | | | | | | 74.42 | |

| | | | | | | | | | | | | |
|--------------|-------|--|---------------|-----------|-----------|----------|-----------|--------------|---------------|-----------|--|--|
| 1 | Melur | Development work for Veerasudamani Kanmai in TS No 232/1 at Melur Municipality | 100.00 | 23.2.2023 | 24.2.2023 | 7.3.2023 | 15.3.2023 | 40.68 | 100.00 | Completed | | |
| Total | | | 100.00 | | | | | 40.68 | 100.00 | | | |