

DIRECTOR OF MUNICIPAL ADMINISTRATION

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Sengottai	Dormant Account and Interest Fund Formation of New Road-144012R083-NEERATHILINGAM MAIN ROAD , 144012R084-NEERATHILINGAM 1ST CROSS STREET , 144012R085-NEERATHILINGAM 2ND CROSS STREET , 144012R086-NEERATHILINGAM 3RD CROSS STREET , 144012R087-NEERATHILINGAM 5TH CROSS STREET , 144012R088-NEERATHILINGAM 7TH CROSS STREET ,	20499/2023/SS3 Dated: 21/06/23	0.53	0.00	-	0.00		0.00		0.00	0.00	0.00	0.00	-	
2	Sengottai	15th CFC Supply and Erection of LED street light fitting EB Line, pole at varies places in municipal limit	31116/2021/CFC-1 CA Dated: 14/10/22	0.04	0.02	06/01/23	0.03	Tender Received On 28-12-2022	0.00	Work Order Issued On 06-1-2023	0.00	0.00	0.00	0.00	06/05/23	
3	Sengottai	15th CFC Procurement of one LCV for Solid Waste Management	18277/2022/CFC1 Dated: 21/03/23	0.07	0.00	30/05/23	0.00	Tender Called On 17-05-2023	0.00	Work Order Issued On 30-05-2023	0.00	0.00	0.00	0.00	-	
4	Sengottai	State Urban Infrastructure Development Fund Conversion of Street Lights into energy efficient LED lights - 900 Nos in Sengottai Municipality	Roc.No.30520/2022 /WB,Dated.04.11.2022 Dated: 04/11/22	0.93	0.00	27/02/23	0.79	Lor Issued On 20-01-2022	0.00	Work Order Issued On 27-02-2023	0.00	0.00	0.00	0.00	27/08/23	
5	Sengottai	General Fund Implementation of solid waste management activities through service provider /agency /contractor	32945/2022/EA-2-SWM-5 Dated: 10/01/23	2.17	0.00	04/05/23	0.00	Work Order Issued On 04-05-2023	0.00	Work Started	1.00	0.00	0.00	0.00	-	
6	Sengottai	Nagarpura Salai Mempattu Thittam Relaying of Road-144/2022/002/R	GONO192 Dated: 31/03/23	1.39	0.00	05/05/23	0.00	Work Order Issued On 05-05-2023	0.00	Plain Cement Concrete M 20	10.00	0.00	0.00	0.00	-	

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		/000011-KOTTARAM ROAD , 144/2021 /003/R/0000272-KOTTARAM ROAD-R011 , 144/2021/017/R /000023-Arignar Anna Street-R059 , 144/2021 /015/R/0000261-SERVAIKARAN NEW ST , 144/2021/009/R /000033-PULAVAR ST , 144/2021/023/L /0000254-mesthiri Street-L099 , 144/2021 /016/L/0000112-Samiyar Street-L068 , 144/2021/016/S /0000102-Samiyar Street-S039 , 144/2021 /009/R/0000186-SOUTH POOTHATHAR KOIL ST , 144/2021/020/L /0000131-Chenaikula Vinayagar Street-L088 , 144/2021/001/L /000021-SATTNAT														
7	Sengottai	SWACHH BHARATH MISSION 2.0 Removal of Legacy waste through bio-mining progress in Sengottai Municipality	19009/2022/SBM-1 Dated: 25/11/22	1.64	1.33	24/01/23	1.21	Machinery Erection Work Completed Work Under Progress	5.00	7965 Cu.m Processed	13.00	0.00	0.00	0.00	27/01/24	
8	Sengottai	UIDSSMT Revolving Fund(TUFIDCO Loan) Providing Water supply Internal Plumping Works for House Service Connection at Sengottai Municipality.	13277/2018/ws1 Dated: 03/07/18	1.75	0.25	31/01/19	1.75	1097 Connection Given	25.00	Completed	25.00	0.25	100.00	14.29	29/10/19	
9	Sengottai	Nagarpura Salai Mempattu Thittam Relaying of Road-144/2021/003/R /0000242-WEST CAR STREET , 144/2021 /005/R/0000229-NORTH CAR ST , 144/2021/005/R /0000187-EAST CAR STREET , 144/2021 /004/R/0000266-SOUTH CAR STREET-R018 , 144/2021/023/R /000090-Town Hall Road-R081 , 144/2021	GONO192 Dated: 31/03/23	0.34	0.00	05/05/23	0.00	Work Order Issued On 05-05-2023	0.00	Bituminous Concrete	50.00	0.00	0.00	0.00	-	

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		/017/S/000017-SANGILI ST ,														
10	Sengottai	Kalaignar Nagarpura Mempatu Thittam Improvement of Daily Market at Pump House (Ward No.23)	G.O.(Ms) No.138 MAWS (NS) Dept & G.O.(Ms) No. 15 MAWS (NS) Dept Dated : 20-01-2022 Dated: 20/01/22	1.68	0.59	01/03/22	1.50	Lintel Level	50.00	Plastering	60.00	0.71	120.64	42.22	01/03/23	Date of completion 30.6.23
11	Sengottai	Kalaignar Nagarpura Mempatu Thittam Redevelopment of Weekly Market at K.C.Road (Ward No.16)	G.O.(Ms) No.138 MAWS (NS) Dept & G.O.(Ms) No. 15 MAWS (NS) Dept Dated : 20-01-2022 Dated: 20/01/22	2.76	1.74	01/03/22	2.39	Basement Level	50.00	Plastering	70.00	1.19	68.56	43.11	01/03/23	Date of completion 30.6.23
12	Sengottai	Kalaignar Nagarpura Mempatu Thittam Improvement of Muthusamy park in Survey no.134/1 at Sengottai Municipality	G.O.(Ms) No.73 MAWS (NS) Dept. Dated : 13-05-2022 Dated: 13/05/22	1.59	1.43	22/06/22	1.39	Colour Washing	68.00	Colour Washing	70.00	1.02	71.41	63.93	24/06/23	To be expedited
13	Sengottai	15th CFC 1. Supply and fixing of Shredding Machine and Conveyor belt-1 No 2. supply and fixing of hydraulic Rag Bailing Machine 1 Nos 3. Supply and fixing of sieve Shaker Machine 2 Nos	26/2021/B-1 Dated: 16/05/23	0.09	0.00	12/06/23	0.00		0.00	Machineries Received On 10-07-2023	75.00	0.00	0.00	0.00	-	
14	Sengottai	Kalaignar Nagarpura Mempatu Thittam Construction of LPG Crematorium at Kalankarai Burial Ground in Ward No.2 at Sengottai Municipality	G.O.(Ms) No.92 MAWS (NS) Dept. Dated: 30/10/21	1.45	1.31	16/12/21	1.28	Plastering	80.00	Plastering	90.00	1.34	102.86	92.58	16/12/22	...
15	Sengottai	SWACHH BHARATH MISSION 2.0 Construction of IHHL 47 toilet in Sengottai Municipality	6391/SBM-1/2022 Dated: 18/07/22	0.14	0.03	-	0.00	Out Of 47 Ihhl, 30 Toilet Works Completed	62.00	Completed	95.00	0.03	89.45	17.87	-	
16	Sengottai	TURIP Restoration of BT Road and Paver Blocks to the road at Ramasamy Street, Teacher Velayudam Street, Subbiah Street Devar Street, Pandaram Street, Samiyar ColonySt. Road Opp to Service Reservoir,	2909/e3/2016 Dated: 26/02/16	1.53	1.01	18/08/16	1.53	Completed	100.00	Completed	100.00	0.82	80.70	53.27	19/02/17	...

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Senaikula vinyagar kovils Street, M.M.Colony Street, Tailore Musthafa Street, Cross Street Nadar Street, Ward No.14 Manthiram Street, SanakraPandiyan Street, Dr.Pandiyan Street. Shanmugam Street, Shahul Hameed Street and CC Road at Boompuhar road at Sengottai Municipality														
17	Sengottai	TURIP Restoration of BT road with drain and culvert at vallam road and paver block ro the road at sasthiri street, sankarasubramanian street, renganathan street, arumugasamy oddukkam , om sakthi street, kamar street, harihara puthiran and a cross street , mela arasalvar street, ward no 5 athisoorvinayakar street, ward no.9 mantharam street, coconut nursery east and west street bus stand, CC pavement to the Bus stand west back side at sengottai municipality.	2909/e3/2016 Dated: 26/02/16	1.47	1.10	18/08/16	1.47	Completed	100.00	Completed	100.00	0.98	89.32	66.61	-	...
18	Sengottai	O&M AND INFRA GAP FILLING FUND Improvement works to the existing community toilets atWard 2 Muthusamy park and K.C Road in Ward no. 7 at Sengottai Municipality.	MCRNO 421 Dated: 26/11/20	0.08	0.08	16/12/21	0.07	Work Completed	100.00	Completed	100.00	0.07	90.00	90.00	22/03/22	
19	Sengottai	SRP Restoration of BT Road at Periyasamy Kovil st, subbiah st, Amman Sannathi road, Ananth theatre road and north car street and providing Paver Blocks to the roads at Kamaraj Colony Amman	8121/e3/2015 Dated: 27/08/15	2.55	1.25	24/11/15	2.55	Out Of 14 Roads 10 Road Works Are Completed In The Grant Amount 125Lakhs . Due To Shortfall In General Fund Balance Work To Be Cancelled	100.00	Completed	100.00	1.09	87.37	42.83	25/05/16	...

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Sannathi cross St., Pillaiyar Kovil St. Sumaithanki St., Servaikaran St., Muppudathiamman Kovil Street, Chitrakkannu St and S.S.Pillai St. at Sengottai Municipality						Cancellation Proposal Submitted To Dma On 01-12-2021								
20	Sengottai	SRP Restoration of BT road at Periyasamy street,Subbaiah street,periya pallivasal street, poombugar street,Kaderoli street,north car cross street ,Muthalagiamman kovil street ,town hall road and kottaram road in Ward nos 2,4,6,18,19,20,21,22,23 at Sengottai Municipality.	20557/2020/E3 Dated: 14/12/20	1.40	0.70	08/02/21	1.40	Completed	100.00	Completed	100.00	0.70	100.00	50.16	09/08/21	
21	Sengottai	SRP Restoration of BT road at Anand theatre road ,Kamaraj colony road, vallam road 1&2,bus stand back side road, east car street ,west car street,North car street in Ward nos 11,12,2,4 at Sengottai Municipality.	20557/2020/E3 Dated: 14/12/20	1.32	0.83	08/02/21	1.32	Completed	100.00	Completed	100.00	0.83	100.00	62.57	09/08/21	
22	Sengottai	SRP Providing Paver Block roads at Anna Street, Anna Nagar Streets, Pallivasal Street and SRK Street Ward Nos 17,21,13 at Sengottai Municipality	20557/2020/E3 Dated: 14/12/20	1.00	0.13	08/02/21	1.00	Completed	100.00	Completed	100.00	0.13	100.00	13.20	09/08/21	
23	Sengottai	SRP Providing Paver Block roads at Samiyar Streets, Kalasamy Street, Velliyan Street, Kamatchi Amman Kovil Street,Pulavar Street,arumugasamy oddukkam road in Ward Nos 18,17,13 ,6 at Sengottai	20557/2020/E3 Dated: 14/12/20	1.28	0.03	08/02/21	1.28	Completed	100.00	Completed	100.00	0.02	90.00	1.93	09/08/21	

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Municipality														
24	Sengottai	Kalaignar Nagarpura Mempatu Thittam Park at Musthafa Ward No. K, Block 3, TS No: 300, in Sengottai Municipality	G.O.(4D) No.18 MAWS (SS&FC) Dept. Dated: 21/10/22	0.08	0.01	30/11/22	0.06	Civil Work Completed	85.00	Completed	100.00	0.00	0.00	0.00	28/02/23	
25	Sengottai	Kalaignar Nagarpura Mempatu Thittam Park at Anna Nagar Ward No.21, Survey No.N-1-8/2 in Sengottai Municipality	G.O.(4D) No.18 MAWS (SS&FC) Dept. Dated: 21/10/22	0.31	0.16	30/11/22	0.26	Compund Wall Brick Work	50.00	Completed	100.00	0.09	57.58	29.72	28/02/23	
26	Sengottai	Namakku Naame Thittam Providing CCTV camera arrangement at sengottai Municipal area main roads	27519-36/2021/p2 Dated: 30/03/22	0.15	0.14	22/06/22	0.15	Completed	100.00	Completed	100.00	0.14	94.13	89.46	22/12/22	To be speeded up
27	Sengottai	Namakku Naame Thittam Purchase of Computer for library with configuration core 13 system mother board 8 GB RAM 1TB harddisk 120 gb sd keyboard mouse, 20 led monitor atx cabinet speaker UPS with all accessories	27519-37/2021/P2 Dated: 31/03/22	0.01	0.01	18/05/22	0.01	Completed	100.00	Completed	100.00	0.01	100.00	100.00	19/06/22	
28	Sengottai	Namakku Naame Thittam Supply, Delivery and Erection of 3 Nos. minimast (12 Meter) with 6 Nos. of 150W LED fitting at Jawaharlal Nehru Road Bombay Store Junction, Taluk Office Junction and Kollam Road Forest Office Junction	27519-40/2021/P2 1 Sengottai - 1 Dated: 21/05/22	0.12	0.12	22/06/22	0.10	Completed	100.00	Completed	100.00	0.12	97.72	97.72	22/12/22	To be speeded up
29	Sengottai	Namakku Naame Thittam	27519-40/2021/P2 1 Sengottai - 2 Dated: 21/05/22	0.12	0.12	22/06/22	0.10	Completed	100.00	Completed	100.00	0.12	97.72	97.72	22/12/22	To be speeded up

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Supply, Delivery and Erection of 3 Nos. minimast (12 Meter) with 6 Nos. of 150W LED fitting at Vallam Road Junction, Kundar Bridge and Pump House Road Junction.														
30	Sengottai	Namakku Naame Thittam Providing CCTV Camera arrangements at Ward No.3	567/2023/B1 Dated: 14/02/23	0.05	0.03	20/03/23	0.00	Work Order Issued On 20.3.2023	0.00	Completed	100.00	0.00	0.00	0.00	19/06/23	
31	Sengottai	Namakku Naame Thittam Relaying of Road-144/2021/017/R /000020-Arignar Anna Street-R060 .	567/2023/B1 Dated: 14/02/23	0.11	0.11	20/03/23	0.09	Laying Of Paver Block	40.00	Completed	100.00	0.10	96.40	90.00	-	
32	Sengottai	Namakku Naame Thittam Providing Distribution main at Periasamy street near Muppudathi Ammankoil backside	567/2023/B1 Dated: 14/02/23	0.01	0.01	20/03/23	0.00	Pipe Laid	75.00	Completed	100.00	0.00	0.00	0.00	20/04/23	
33	Sengottai	AMRUT 2.0 Water bodies at Sengottai Pond Ward No : 7 , Survey. No : H-3-7-1-8-84 in Sengottai Municipality	G.O Ms No. 7 MA & WS Dept Dated: 20/01/23	0.28	0.00	07/03/23	0.23	Paver Block	30.00	Completed	100.00	0.00	0.00	0.00	07/06/23	...
34	Sengottai	CMBFS-COMMON KITCHEN Construction of Common Kitchen for CMBFS at Katcheri Compound Middle School , Sengottai	303/2023/E! Dated: 17/03/23	0.25	0.00	10/04/23	0.25	Lintel Level	30.00	Completed	100.00	0.00	0.00	0.00	-	
35	Sengottai	15th CFC Construction of watchman room and improvement works at cwss OHT campus at k.c road near amma unavagam and construction of valve pits 22 nos in Sengottai Municipality	mcr no 428 Dated: 09/12/21	0.12	0.12	27/04/22	0.10	Completed	100.00	Completed	100.00	0.12	99.00	99.00	27/10/22	To be speeded up
36	Sengottai	15th CFC Construction of protection wall and Improvement works to Sasivothma Head	20452/2021/LA3-1 Dated: 10/11/19	0.13	0.13	20/05/21	0.14	Work Completed	100.00	Work Completed	100.00	0.12	92.45	92.45	21/11/21	

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		works at Sengottai Municipality.														
37	Sengottai	15th CFC Providing Distribution pipe line at Gandhi road (from pump house road junction to vanjinathan statue) for kalankarai water supply ,Erection of motars and fittings at head works at Sengottai Municipality .	20452/2020/LA3-2 Dated: 31/03/21	0.27	0.27	24/08/21	0.27	Completed	100.00	Completed	100.00	0.25	92.92	92.92	25/02/22	
38	Sengottai	15th CFC Retrofitting of Existing Community toilet at K.C Road, Pumphouse road near forest office and boys hostel kalankarai	MCR NO 427 Dated: 09/12/21	0.10	0.10	03/01/22	0.08	Work Completed	100.00	Completed	100.00	0.09	99.00	99.00	05/01/22	
39	Sengottai	15th CFC Providing flooring ,painting,electrification works and improvement to the council hall and chairman room	MCR NO 8 Dated: 12/01/22	0.09	0.09	28/02/22	0.08	Completed	100.00	Completed	100.00	0.08	93.00	93.00	29/05/22	
40	Sengottai	15th CFC Providing paverblock road at pumphouse road unicode 144023S064 (Pumphouse road to Indira colony in ward 23)	MCR NO 8 Dated: 12/01/22	0.11	0.11	27/04/22	0.10	Completed	100.00	Completed	100.00	0.07	71.28	71.28	26/07/22	To be speeded up
41	Sengottai	15th CFC Providing Screening and filter bed arrangement at disposal point at Anna nagar Sengottai Municipality	MCR NO 427 Dated: 09/12/21	0.06	0.06	03/01/22	0.05	Completed	100.00	Completed	100.00	0.06	96.00	96.00	-	
42	Sengottai	15th CFC Maintenance and repair works to the High level reservoir and providing paver block 315 sqfm in OHT campus at KC Road	31116/2021/CFC-1 Dated: 17/08/22	0.10	0.10	19/09/22	0.08	Completed	100.00	Completed	100.00	0.09	90.00	90.00	19/12/22	
43	Sengottai	15th CFC Providing Liquid Chlorine plant at KC Road Amma Unagam OHT and Sasivothama Head Works	31116/2021/CFC-1 Dated: 17/08/22	0.06	0.06	19/09/22	0.06	Completed	100.00	Completed	100.00	0.06	93.35	93.35	19/12/22	

Scheme Name : Overall Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement	Review Remarks
								Previous Stage as on Jun 12, 2023		Current Stage as on Jul 21, 2023						
								Stage of work	Percent %	Stage of work	Percent %					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
44	Sengottai	15th CFC Relaying of Road-144/2021/006/L /0000228-ARUMUGASAMY ODDUKKAM S018 ,	MCRNO427 Dated: 09/12/21	0.09	0.09	03/01/22	0.07	Completed	100.00	Completed	100.00	0.08	99.00	99.00	03/04/22	
45	Sengottai	15th CFC Improvement work to the existing main Bus Stand at Sengottai	MCRNO8 Dated: 12/01/22	0.04	0.04	28/02/22	0.04		0.00	Completed	100.00	0.04	90.00	90.00	29/05/22	
46	Sengottai	15th CFC Relaying of Road-144/2021/021/R /0000257-PUMP HOUSE ROAD ,	26/2021/B1 Dated: 16/03/23	0.28	0.00	03/04/23	0.22	Picking/earthwork /milling	10.00	Completed	100.00	0.00	0.00	0.00	-	
47	Sengottai	15th CFC Procurement of 12 BOV for Solid waste management	18277/2022/CFC1 Dated: 21/03/23	0.24	0.21	04/05/23	0.24	Supply Order Issued	0.00	Completed	100.00	0.21	100.00	88.32	05/07/23	