









DIRECTOR OF MUNICIPAL ADMINISTRATION



Scheme Name : Overall Year : 2023-24 Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																		
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on					
											Stage of work	Percent %	Stage of work	Percent %				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Sengottai	Kalaigñar Nagarpura Mempatu Thittam Construction of shops in Bus Stand at Ward No.D, Block No.3, Survey No 58,59,60,61 & 63	GO(4D) 39 Dated: 14/09/23	2.88	0	0	0	0.00	20/11/23	2.38	Toilet Work: Column Raising Work Under Progress 	2.00	Basement Level Work Under Progress 03.06.2024 	2.00	0.00	0.00	0.00	-
2	Sengottai	15thCFC-Health Construction of New Urban Primary Health Center building at near Veterinary Hospital in Sengottai Municipality	19731/2023/ CFC-1 Dated: 17/07/23	1.20	0	0	0	0.00	21/11/23	1.01	Below Basement 	5.00	Coloumn Raising Work Under Progress 	6.00	0.00	0.00	0.00	-
3	Sengottai	15th CFC UnTied Grant Repair / Maintenance-CC Road and Paver Block144001S005-SASTHRI STREET-S003 , 144001L101-RAILWAY STATION ROAD EB OFFICE BACK SIDE , 144001S002-SASTHRI STREET-S002 , 144002R006-SASTHIRI ST , 144014S042-Subbaiah Street-S052 , 144023L090-Sudalaiyandi Compound-L051 , 144023L092-Sudalaiyandi Compound-L051 ,	5156/2023/ B1 Dated: 01/02/24 Road Details	0.43	0	0	0	0.00	04/03/24	0.43	Earthwork Excavation 	10.00	5 Road Works Completed. Remaining Roads 1:1.5:3 Work Progress 	45.00	0.00	0.00	0.00	-

Scheme Name : Overall Year : 2023-24 Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall																		
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on					
											Stage of work	Percent %	Stage of work	Percent %				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		144023S067-Sudalaiyandi Compond-L050 , 144023L091-Sudalaiyandi Compond-L050 , 144009L044-TOWNHALL ROAD , 144015R058-Arignar Anna Street-R057 , 144016L062-SAMADHANAM ST , 144016S052-AMBEDKAR ST , 144																
4	Sengottai	15th CFC UnTied Grant / Repair / Maintenance-CC Road and Paver Block144002S069-GURUSAMY STREET 1ST CROSS STREET , 144007S070-SERVAIKARAN NEW STREET OPP TO AG SCHOOL , 144009S030-SAMBAVAR ST , 144010L045-Pallivasal Street-L091 , 144015S045-VADAKKU KALASAMY KOIL ST , 144002R005-JAWAHARLAL NEHRU ROAD-R006 , 144006L032-EAST PALLIVASAL STREET L035 ,	5156/2023/B1 Dated: 01/02/24 Road Details	0.39	0	0	0	0.00	04/03/24	0.39	Dismantling Work Fully Completed In All Cement Concrete Roads As On 24.05.2024 	10.00	4 Roads Are Completed. Remaining Roads 1:1.5:3 Work Progress 	45.00	0.00	0.00	0.00	-
5	Sengottai	SBM 2.0 SUPPLY AND DELIVERY OF ONE CESSPOOL TANKER IN 6000 LITER CAPACITY	9192/2022/SBM-1 Dated: 21/08/23	0.43	0	0	0	0.25	03/01/24	0.43	Cesspool Tank Body Work Under Progress	60.00	Cesspool Tanker Received On 18-06-2024	99.00	0.24	97.67	56.46	-

Scheme Name : Overall																			Year : 2023-24				Region Name : Tirunelveli				Municipality Name : Sengottai				Status : Overall			
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement																
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on																					
											Stage of work	Percent %	Stage of work	Percent %																				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19																
		TO SENGOTTAI MUNICIPALITY																																
6	Sengottai	Nagarpura Salai Mempattu Thittam Relaying of Road- Bituminous Road 144010R043- WEST PALLIVASAL ST , 144010R044- PUMP HOUSE ROAD , 144024R082- Vallam Road-R043 , 144003R016- WEST CAR STREET-R013 , 144004R021- AMMAN SANNTHI - R027 ,	5th-PSMC- NSMT Dated: 29/05/23 Road Details	0.50	0	0	0	0.48	10/07/23	0.50	Completed 	100.00	Completed 	100.00	0.46	94.32	91.37	-																
7	Sengottai	Nagarpura Salai Mempattu Thittam Relaying of Road- Cement Concrete Road 144009R039- Kadharoli Tharakanar Street-R080 , 144022R077-S.R.K. ST ,	5th-PSMC- NSMT Dated: 29/05/23 Road Details	0.13	0	0	0	0.09	10/07/23	0.11	Srk Street Cc Work Under Progress 	40.00	Completed 	100.00	0.09	100.00	69.23	08/10/23																
8	Sengottai	Dormant Account and Interest Fund Formation of New Road-144012R083- NEERATHILINGAM MAIN ROAD , 144012R084- NEERATHILINGAM 1ST CROSS STREET , 144012R085- NEERATHILINGAM 2ND CROSS STREET , 144012R086- NEERATHILINGAM 3RD CROSS STREET , 144012R087- NEERATHILINGAM 5TH CROSS STREET ,	20499/2023/ SS3 Dated: 21/06/23 Road Details	0.53	0	0	0	0.27	17/07/23	0.53	Completed 	100.00	Completed 	100.00	0.25	95.00	47.50	17/11/23																

Scheme Name : Overall Year : 2023-24 Region Name : Tirunelveli Municipality Name : Sengottai Status : Overall

Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Payment Made so far (in Cr)	% of Expenditure w.r.t Amount Received	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on					
											Stage of work	Percent %	Stage of work	Percent %				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		144012R088-NEERATHILINGAM 7TH CROSS STREET ,																