

THENI - ALLINAGARAM MUNICIPALITY
Solid Waste Management - 2018-19 (7th SHPC)

as on 19.09.2019

Sl. No.	Name of the Municipality	Name of the work	Amount allotted (Lakhs)	Estimate Amount (Lakhs)	Funding Pattern					Date of A.S	Date of T.S.	Date of Tender	Date of work order issued	Physical Progress		Probable date of completion	Funds received	Financial Progress		Whether UC & CR sent or not	Remarks
					Grant (lakhs)	Loan (Specify)	ULB	Others	Total (Lakhs)					Stage of work (Completed/In progress)	To be commenced			Expenditure (in Lakhs)	Balance to be spent (10-18)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Theni Allinagaram Municipality	Construction of MCC and Compound wall at Municipal Travellers Bungalow	51.75	51.75	51.75	-	-	-	51.75	23-08-2018	29-08-2018	14-09-2018	03-10-2018	Completed	-	-	75.60	46.67	5.08	-	Work Completed Put in use
2		Construction of MCC and Compound wall at west market	54.75	54.75	54.75	-	-	-	54.75	23-08-2018	29-08-2018	14-09-2018	03-10-2018	Completed	-	-		30.87	23.88	-	Work Completed Put in use
3		Construction of MCC and Compound wall at N.R.T. Nagar	54.75	54.75	54.75	-	-	-	54.75	23-08-2018	29-08-2018	14-09-2018	03-10-2018	-	-	30.09.2019		48.68	6.07	-	Shed work Toilet Manur and store room Completed

4		Construction of MCC and Compound wall at Bungalow medu	54.75	54.75	54.75	-	-	-	54.75	23-08-2018	29-08-2018	14-09-2018	03-10-2018	-	-	-	0.00	54.75	-	Site Dispute	
5	Theni Allinagaram Municipality	Removal of Leagacy waste at Old and New Compost Yard	648.00	648.00	648.00	-	-	-	648.00	23-08-2018	27-08-2018	03-10-2018	12-10-2018	-	-	31.12.2019	226.80	0.00	648.00	-	Bio-Mining Works Progress
6		Purchase of 15 nos of Battery operate Vehicle	27.00	27.00	27.00	-	-	-	27.00	23-08-2018	-	14-09-2018	12-10-2018	-	-	30.09.2019	13.37	0.00	27.00	-	4 Nos of Vehicle Received out of 15 Nos
7		Purchase of 2 nos of Mini Tipper auto	11.20	11.20	11.20	-	-	-	11.20	23-08-2018	-	14-09-2018	03-11-2018	Completed	-	-	-	11.20	0.00	-	Vehicle Received, Put in Use
Total			902.20	902.20	902.20	0.00	0.00	0.00	902.20	-	-	-	-	0.00	0.00	0.00	315.77	137.42	764.78	-	