022-23

	_	
)	')	
_	_	

	Rs in lakhs											
IS no	Name of the Municipality	Name of the Work	Estimat e Amount in lakhs	Date of AS	Date of TS	Tondor	WO date	Date of completion Asper	Present Stage	Probable date of Completion	Expenditur e Rs.in lakhs	Remarks
1	Chidambaram	Renewal of Cc Road at Kallukadai lane cross Street(092004L007),ka tharkhan thaikal street(092004S008),sa gajanantha street(092001R008),ar unthathiyar lane(092001L002),puli yathoppu street,(092005S012)In dhira Nagar (092033S028),sathiya nagar main Road(092006S013), ponnambalam nagar	29.50	13.02.202 3	14.03.2023	27.04.2023	28.04.2 023		Completed (100%)	-	8.00	Fund not received
		TOTAL	29.50									