

DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT 2021-22 - PARK

3

S.no	Name of the Municipality	Name of the work	Estimate Amount	Date of AS	Rs in lakhs			Date of completion As per agreement	Present stage	Probable date of Completion	Expenditure Rs. In lakhs	Remarks
					Date of TS	Tender Date	Work order date					
	Phase -2											
1	Chidambaram	Creation of New Park in Nataraja Garden layout bearing TS.No.69/1P,2P,28/2P,28/4,29/2P,25/2,3,4/25/13P (ward no.2,Block - 1) at Ward no.4 in Chidambaram Municipality	58.00	30.10.21	22.11.2021	22.12.21	24.01.2022	23.04.2022	Work Completed. (100 %)	-	58.00 (100 %)	-