

CUMBUM MUNICIPALITY

IUDM 2018-19(FSTP)

Sl. No	Name of the Work	Year 2018-19	Funding Pattern			Date of A.S	Date of T.S	Date of Tender	Date of work order issued	Physical progress		Probable date of completion	Financial progress		Whether UC & CR sent or not	Remarks
		Estimate Amount Rs.in lakhs	IUDM GoTN Share (77%)	SBM GoI share (33%)	Total					Stage of work (Completed/In progress)	To be commenced		Expenditure	Balance to be spent (9-17)		
1	Construction of 40 KLD FECAL SEPTAGE TREATMENT PLANT Site at New Compost Yard, Cumbum- Kumuli Road in at Cumbum Municipality	410.00	274.70	135.30	410.00	CMA chennai AS. No. 26888/UGSS-2/2018-32 Dated 29.01.2019	CE ER No. 944/18-19 Dt.28.02.19	24.04.2019	17.06.2019	In Progress	-	-	-	-		Compound wall East side completed. South side compoud wall nealy completed. Construction of Stabilization Reactor slab Concrete work is in progress.
		410.00	274.70	135.30	410.00							0.00	0.00			