

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

S.No	Project ID	Name of Work	AS Details	Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement
			AS Number									
1	15TH CFC/2020-21/097/PURCH ASE/00062	Supply delivery and fixing sluice valve in tank, double airwall in pumping main	DMA Roc NO.21191/2021 /Amrut-2	24/Jan/2022	24/Jan/2022	30 Days	6	100	Work Completed.	6	0.00	23/Feb/2022
2	15TH CFC/2020-21/097/SWM/00064	Construction of BOV vehicle charging shed at Park Avenue Road in Ward No.27	DMA Roc NO.21191/ 2021/Amrut -2	24/Jan/2022	24/Jan/2022	30 Days	9.9	100	Work Completed	9.9	0.00	23/Feb/2022
3	15TH CFC/2020-21/097/SWM/00065	Construction of BOV vehicle charging shed at Thattara Street Community Hall Campus in Ward No.18	DMA Roc No. 21191 / 2021/Amrut -2	24/Jan/2022	24/Jan/2022	30 Days	9.9	100	Work Completed	9.9	0.00	23/Feb/2022
4	15TH CFC/2020-21/097/SWM/00066	Construction of BOV vehicle charging shed at Vandipettai in Ward No.31	DMA Roc No. 21191/ 2021/Amrut-2	24/Jan/2022	24/Jan/2022	30 Days	9.9	100	Work Completed	9.9	0.00	23/Feb/2022
5	15TH CFC/2020-21/097/UGSS/000003	Replacing of existing pumping arrangements to PS-IV (Near Rajeswari Mahal)	ROC NO 923	22/Feb/2021	22/Feb/2021	30 Days	22.71	100	Work Completed.	0	0.00	24/Mar/2021
6	15TH CFC/2020-21/097/UGSS/00060	Providing temporary pumping main from PS-6,7 to Backbone sewer to in Tharangampadi road (upto Vandipettai)	DMA ROC NO.21191/2021 / Amrut-2	24/Jan/2022	24/Jan/2022	45 Days	20	100	Work Completed,	16.59	82.96	10/Mar/2022

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

7	15TH CFC/2020-21/097/WS/00059	Supply and delivery of 125KVA Genset at Sewerage Pumping Station 4 in Mayiladuthurai Municipality	DMA ROC NO.21191/2021 /Amrut-2	02/May/2022	02/May/2022	30 Days	12	100	Work Completed.	12	0.00	01/Jun/2022
8	15TH CFC/2020-21/097/WS/00061	Supply delivery and fixing of 20 HP 3 phase submersible pumpset with all electrical accessories during summer Sitharkadu, Mamaradhumedai and K.K.R. Nagar	DMA Roc NO.21191/2021 /Amrut- 2	24/Jan/2022	24/Jan/2022	30 Days	1.35	100	Work Completed.	1.35	0.00	23/Feb/2022
9	15TH CFC/2020-21/097/WS/00063	Providing water supply distribution line in omitted area of the town.	DMA Roc NO.21191/2021 /Amrut -2	24/Jan/2022	24/Jan/2022	45 Days	21	100	Work Completed	21	0.00	10/Mar/2022
10	15TH CFC/2021-22/097/BUILDING/00058	Construction of Resource Recovery Centre (RRC) at Thimmanayakkan Padithurai in Ward No.7	DMA Roc.No.31115/2021-22/AMRUT-2	13/Jan/2022	13/Jan/2022	90 Days	20	100	Work Completed	11.12	0.00	13/Apr/2022
11	15TH CFC/2021-22/097/BUILDING/00069	Renovation of Slaughter house at Mayiladuthurai Municipality	31115/2021-22 /AMRUT-2	24/Jan/2022	24/Jan/2022	30 Days	15.12	100	completed	0	0.00	23/Feb/2022
12	15TH CFC/2021-22/097/OTHERS/00052	Providing Generator Shed for water supply headworks at Mudikandanallur	DMA ROC NO.31115/202	13/Jan/2022	13/Jan/2022	90 Months	18.5	100	Work Completed.	18.5	100.00	13/Jul/2029

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

13	15TH CFC/2021-22/097/ROAD/0067	Relaying of Road-097/2021/031/R/0000423-MAYURANATHAR SOUTH MADAVILAGAM , 097/2021/031/R/0000424-MAYURANATHAR VADAKKU MADAVILAGAM LANE ,	31115/2021-22/AMRUT-2	24/Jan/2022	24/Jan/2022	30 Days	25	100	Work Completed.	25	0.00	23/Feb/2022
14	15TH CFC/2021-22/097/SWM/0068	Supply and Delivery of Garden Shredder Machine at Mayiladuthurai Municipality.	31115/2021-22/AMRUT -2	27/May/2022	27/May/2022	30 Days	20	100	Work Completed.	20	0.00	26/Jun/2022
15	15TH CFC/2021-22/097/UGSS/0055	Supply and delivery of 10 H.P. 1 no. Tharangampadi road (Jenibar Sweet) and 2 HP 1no.(Chandrikulam lifting station) Centrifugal sewer pump	DMAROC NO.31115/2021-22/AMRUT-2	13/Jan/2022	13/Jan/2022	30 Days	20	100	Work Completed.	20	0.00	12/Feb/2022
16	15TH CFC/2021-22/097/UGSS/0056	Supply and delivery of 4 HP 2 Nos. (Poombuhar Road and Kallanai Road) Centrifugal sewer Pump	DMA ROC NO.31115/2021-22/ AMRUT-2	13/Jan/2022	13/Jan/2022	30 Days	10	100	Work Completed.	10	0.00	12/Feb/2022
17	15TH CFC/2021-22/097/UGSS/0057	Supply and delivery of 20 HP 1 Nos. (PS-2) and 4 HP 1 No.(Sirkali Road) Centrifugal sewer Pump	DMA ROC NO.31115/2021-22/AMRUT -2	13/Jan/2022	13/Jan/2022	30 Days	22	100	Work Completed.	22	0.00	12/Feb/2022
18	15TH CFC/2021-22/097/WS/0051	Providing distribution line Vandipettai to Manthoppu Street	DMA ROC NO.31115/2021 /AMRUT-2	13/Jan/2022	13/Jan/2022	60 Days	22.1	100	Work Completed.	15.87	71.80	14/Mar/2022
19	15TH CFC/2021-22/097/WS/0053	Providing Deep borewell at K.K.R. Nagar in Ward No.1	DMA ROC NO.31115/2021-22/AMRUT-2	13/Jan/2022	13/Jan/2022	30 Days	9.9	100	work completed	9.9	0.00	12/Feb/2022

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

20	15THCFC/2021-22/097/WS/00054	Supply and delivery of 250 K.V.A. generator with Auto Main Failure (AMF) Panel at Mudikandanallur Headworks	DMA ROC NO.31115/2022 /AMRUT-2	13/Jan/2022	13/Jan/2022	30 Days	21.5	100	Work Completed.	21.5	0.00	12/Feb/2022
21	15THCFC/2021-22/097/SL/00005	PROVIDING NEW STREET LIGHT FITTING IN THE EXISTING POLES IN MAYILADUTHURAI MUNICIPALITY AREAS.	RDMA/4104/2022/E2	25/Jan/2023	25/Jan/2023	90 Days	12.19	100		9.75	0.00	25/Apr/2023
22	15THCFC/2022-23/097/OTHERS/00004	TREE PLANTATION AT ANATHANDAVAPURAM COMPOST YARD IN WARD NO 5 MAYILADUTHURAI MUNICIPALITY.	CMA/18275/2022/CFC-1	30/Sep/2022	30/Sep/2022	20 Days	3.18	100	810 nos Trees planation completed.Balanc e 332 nos is in progres	2.28	0.00	20/Oct/2022
23	15THCFC/2022-23/097/OTHERS/00014	Supply and Delivery of Light Commercial (LCV-10 Nos)for Public Health activity in Mayiladuthurai Municipality.	ROC NO 18275/2022/CF C-1	03/May/2023	03/May/2023	30 Days	73	100	Work Completed	60.43	0.00	02/Jun/2023
24	15THCFC/2022-23/097/OTHERS/00015	Supply and Delivery of Battery Operated Vechiles (BOV-4Nos)for Public Health Activity in Mayiladuthurai Municipality	CMA ROC NO18275/2022/ CFC-1	03/May/2023	03/May/2023	30 Days	8	100	Work Completed	7.99	0.00	02/Jun/2023
25	15THCFC/2022-23/097/ROAD/00007	Relaying of Road-097/2021/002/R/000045-THIRUVILANDUR NORTH MADAVILAGAM , 097/2021/005/R/000058-SENTHANGUDI NORTH STREET , 097/2021/004/R/000012-DUBASH STREET LANE 2ND STREET , 097/2021/010/R/0000109-VATHUKKARA STREET , 097/2021/015/R/0000291-SANTHIRIKULAM ,	RDMA TNJ 143/2023/E2	05/May/2023	05/May/2023	30 Days	40	100	Work Completed.	40	0.00	04/Jun/2023

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

26	15THCFC/2022-23/097/ROAD/0008	Relaying of Road-097/2021/027/R/000077-VANDIKKARA STREET , 097/2021/008/R/0000407-JAM JAM LANE , 097/2021/007/R/0000449-L.B.NAGAR III RD CROSS ST , 097/2021/007/R/000092-ANNA NAGAR 2ND MAIN ROAD ,	RDMA TNJ 143/2023/E2	05/May/2023	05/May/2023	30 Days	30	100	completed	30	100.00	04/Jun/2023
27	15THCFC/2022-23/097/ROAD/0009	Relaying of Road-097/2021/036/R/000067-KEZHA NANJILNADU (THOPPU STREET) , 097/2021/031/R/0000421-MAYURANATHAR EAST MADAVILAGAM ,	RDMA TNJ 143/2023/E2	11/Apr/2023	11/Apr/2023	30 Days	30	100	Work Completed	30	0.00	11/May/2023
28	15THCFC/2022-23/097/UGSS/0016	Laying of UGD Pumping main from Cauvery River bridge near Manikundu to PS 8A	CMA ROC NO 18275/2022/CFC-1	06/Jun/2023	06/Jun/2023	0	0	100	Completed	0	0.00	
29	15THCFC/2022-23/097/WS/00017	Extension of Water Supply Distribution Pipeline for Omitted Areas in Mayiladuthurai Municipality.	CMA ROC NO 18275/2022/CF C-1	06/Jun/2023	06/Jun/2023	0	0	100	COMPLETED	0	0.00	

Name of the Scheme : 15th CFC UnTied Grant

Name of the Municipality : MAYILADUTHURAI

30	15THCFCUNT/2023-24/097/ROAD/0005	Relaying of Road-Bituminous Road097033R456-AMBABAI STREET , 097033R463-ANNAI INDIRA COLONY , 097033R462-RAJESHWARI NAGAR , 097007R096-L.B.NAGAR IV TH CROSS , 097034R476-THIRUVALLUVAR NAGAR , 097034R475-THOPPUKOTHA STREET	332	28/Feb/2024	28/Feb/2024	6 Months	70.07	100	work completed	0	0.00	28/Aug/2024
31	15THCFCUNT/2023-24/097/ROAD/0006	Relaying of Road-Bituminous Road097005R071-AMMAN NAGAR IST CROSS , 097005R080-GNANAMBIGAI NAGAR , 097006R086-NORTH RAMALINGA STREET , 097010R160-GANAPATHI NAGAR - MAIN ROAD NORTH SIDE , 097010R181-MGR NAGAR , 097013R201-CAUVERY ATRANKARAI ST , 097026R331-EAST STREET(KAVARA ST)	332/2023-24	28/Feb/2024	28/Feb/2024	6 Months	58.03	100	work complet	0	0.00	28/Aug/2024

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

32	15THCFCUNT/2024-25/097/ROAD/0003	Relaying of Road-Bituminous Road097036R494-MUTHACTCHIAMMAN AMMAN KOIL ST , 097035R481-NO.2. NEW STREET , 097031R411-MAYURANATHAR SOUTH MADAVILAGAM , 097027R351-CHINNA KANNARA STREET-IInd CROSS , 097005R082-ANNAMALAI NAGAR ,	332/E2	28/Feb/2024	28/Feb/2024	6 Months	82.4	100		99	100.00	28/Aug/2024
33	15THCFCUNT/2024-25/097/ROAD/0004	Relaying of Road-Bituminous Road097028R360-PATTAMANGALA NORTH STREET , 097024R309-PUNUKEESWARAR SOUTH STREET , 097023R297-THIRUPPUR KUMARAN STREET , 097020R273-MUNICIPAL HOSPITAL STREET(THATCHAR ST) , 097022R289-CHINNA EARAGALI EAST , 097024R312-KASUKKARA STREET , 097031R440-BESANT NAGAR EXTENSION ,	332/E2/2024	28/Feb/2024	28/Feb/2024	6 Months	62.45	100		0	0.00	28/Aug/2024

Name of the Scheme : 15thCFC-Health

Name of the Municipality : MAYILADUTHURAI

34	15TH CFC/2021-22/097/BUILDING/00038	UPHC Mayiladuthurai (Korandu) - Building - 1 No.	32454/2021/A MRUT-2/Mayiladuthurai	13/Jan/2022	13/Jan/2022	90 Days	25	100	Work Completed.	25	69.32	13/Apr/2022
----	---	--	------------------------------------	-------------	-------------	---------	----	-----	-----------------	----	-------	-------------

Name of the Scheme : 6TH SFC GRANT

Name of the Municipality : MAYILADUTHURAI

35	6SFCGR/2023-24/097/ROAD/0015	Relaying of Road-Bituminous Road097021R276-THANIYUR KUDIYIRUPPU , 097034R473-POTTAVELI STREET ,	MCR NO 507	28/Jul/2023	06/Oct/2023	0	37.92	100	completed	0	0.00	
36	6SFCGR/2023-24/097/ROAD/0016	Relaying of Road-Bituminous Road097001R010-THEEPAINDAL AMMAN KOVIL MELA KARAI , 097034R469-THERKKU KUMARKATTALAI STREET LANE ,	MCR NO 507		06/Oct/2023	0	39.2	100	COMPLETED	39.2	100.00	

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

37	6SFCGR/2023-24/097/ROAD/0017	Relaying of Road-Bituminous Road097005R062-KUMARAN STREET , 097025R327-PASUPATHI STREET-1st CROSS , 097021R278-63VAR PETTAI SOUTH STREET	MCR NO 507			0	36.37	100	COMPLETED	36.37	100.00	
38	6SFCGR/2023-24/097/ROAD/0018	Relaying of Road-Bituminous Road097014R211-ANNAVEETHI PINAMPOKI LANE , 097026R341-VELAYUDHAM NAGAR , 097027R357-VANDIKKARA STREET EAST	MCR NO 507		06/Jul/2023	0	39.51	100		0	0.00	

Name of the Scheme : CGF

Name of the Municipality : MAYILADUTHURAI

39	CGF/2021-22/097/UGSS/0078	Supply, Erection and Commissioning of System and Online Effluent Quality Monitoring System (EQMS) for Measurement of BOD,COD,TSS and pH for 5.85 MLD capacity of STP in Mayiladuthurai Municipality	66	19/Jan/2024	05/Jul/2022	180 Days	40.94	100	WORK COMPLETED	0	0.00	
----	---	---	----	-------------	-------------	----------	-------	-----	----------------	---	------	--

Name of the Scheme : CGF O & M

Name of the Municipality : MAYILADUTHURAI

40	CGF/2023-24/097/UGSS/0023	PROVIDING PUMPING MAIN FROM SUB PUMPING STATIONS IV ,V ,VI,VII TO PUMP THE SEWAGE COLLECTION TO THE MAIN PUMPING STATION VIII TO MINIMIZE SEWAGE QUANTITY IN BACK BORNE SEWER I AND II GRAVITY MAIN IN EXISTING UGSS COLLECTION SYSTEM IN MAYILADUTHURAI MUNICIPALITY	CMA ROC NO 21062/2023/SS 2			0	0	0	Tender Received on 31.01.2024.	0	0.00	
----	---	---	----------------------------	--	--	---	---	---	--------------------------------	---	------	--

Name of the Scheme : I & A

Name of the Municipality : MAYILADUTHURAI

41	I & A/2021-22/097/TW013/00077	Construction of New Bus Stand in Mayiladuthurai	G.O.(Ms) No.20 MA&WS (MA IV) Dept	11/Nov/2022	25/Nov/2022	12 Months	2414.17	85	Bus Bays Earth Filling Work and whitewash work is in progress	1619.39	67.47	25/Nov/2023
----	---	---	-----------------------------------	-------------	-------------	-----------	---------	----	---	---------	-------	-------------

Name of the Scheme : Kalaignar Nagarpura Mempatu Thittam

Name of the Municipality : MAYILADUTHURAI

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

42	KALAINGAR /2021- 22/097/BUILD NG/00032	Construction of Knowledge centre and Study Centre at Mayiladuthurai Municipality	G.O.(Ms) No.92MAWS (NS)Dept.	29/Dec/2021	29/Dec/2021	12 Months	167.08	100	Completed	196.09	98.05	29/Dec/2022
43	KALAINGAR /2021- 22/097/PARK/0 0042	Improvement of Varathachariyar park at ward no.3 in mayiladuthurai municipality	G.O. (Ms) No.73 MAWS (NS) Dept.	06/Jun/2022	06/Jun/2022	6 Months	44.49	100	Completed	49	100.00	06/Dec/2022
44	KALAINGAR /2021- 22/097/PARK/0 0043	Improvement of kumaran park in survey no.1094 at mayiladuthurai municipality	G.O.(Ms) No.73 MAWS (NS) Dept.	06/Jun/2022	06/Jun/2022	6 Months	35.48	100	work completed	39.2	100.00	06/Dec/2022
45	KALAINGAR /2021- 22/097/PARK/0 0044	Improvement of Maruthi Nagar extension park in ward no.3 at mayiladuthurai municipality	G.O.(Ms) No.73 MAWS(NS) Dept.	06/Jun/2022	06/Jun/2022	6 Months	39.53	100	completed	41.71	95.02	06/Dec/2022
46	KALAINGAR /2021- 22/097/ROAD/0 0007	Providing Paver Block Road at Ayyanar Kovil Cross Street (Sirkazhi Road) 097004R054 Annamalai Nagar 097005R083 L.B Nagar 097007R097 63var Pettai East (North Lane) 097021R275 63var Pettai East (North Lane) Extension 097021R276 Pattamangala New Street Extension 097029R378 Sangeetham Nagar 097029R392 Thiruvalluvar Nagar 097034R476 Vijithrayar Street Cross I 097004L001 Providing Paver block road to Vijithrayar Street Cross II 097004L002 Providing Paver block road to Membalam Cross Street	G.O.(Ms) No. 92 MAWS (NS) Dept.	13/Dec/2021	13/Dec/2021	3 Months	179.52	100	Work Completed	160.82	0.00	13/Mar/2022

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

47	KALAINGAR /2021- 22/097/WB/00 030	Rejuvenation of Water Bodies @ Vannankulam TS.No.4, Block :39, Ward no.4 in Mayiladuthurai Municipality	G.O.(Ms) No.15 MAWS(NS) Dept	25/Apr/2022	27/Jun/2024	6 Months	146.5	90	Fencing work is in Completed.	124.11	0.00	25/Oct/2022
48	KALAINGAR /2021- 22/097/WB/00 031	Rejuvenation of Water Bodies @ Senthangudikulam TS.No.177, Block :10, Ward no.7 in Mayiladuthurai Municipality	G.O.(Ms) No.15MAWS (NS) Dept	25/Apr/2022	25/Apr/2022	6 Months	106.53	70	kerb wall concrete work progress	22.84	21.44	25/Oct/2022
49	KALAINGAR /2021- 22/097/WB/00 034	Rejuvenation of Water Bodies - Mamarathumedai Kulam TS No: 102, Block No : 5 Ward : 5	G.O.(Ms)No.59 MAWS (NS) Dept	06/Jun/2022	06/Jun/2022	6 Months	56.47	100	work competed	54.39	87.03	06/Dec/2022
50	KALAINGAR /2021- 22/097/WB/00 035	Rejuvenation of Water Bodies - Angalamman Kulam TS No.264, Block No: 7, Ward: 4	G.O.(Ms) No.59MAWS(NS) Dept.	06/Jun/2022	06/Jun/2022	6 Months	78.5	100	Completed	51.01	58.63	06/Dec/2022
51	KALAINGAR /2021- 22/097/WB/00 036	Rejuvenation of Water Bodies -Ayyan Kulam TS No.1042, Block No. 28, Ward : 1	G.O.(Ms) No.59MAWS (NS) Dept	06/Jun/2022	06/Jun/2022	6 Months	85.42	100	Work Completed	54.44	57.64	06/Dec/2022
52	KALAINGAR /2021- 22/097/WB/00 037	Rejuvenation of Water Bodies -Azhi Kulam (Besant Nagar) TS No.634, Block No: 19 , Ward : 1	G.O.(Ms)No.59 MAWS (NS)Dept	06/Jun/2022	06/Jun/2022	6 Months	78.85	100	Work completed	87.5	100.00	06/Dec/2022
53	KALAINGAR /2021- 22/097/WB/00 039	Rejuvenation of Water Bodies - Akkanan Kulam TS No:1, Ward :273 in Mayiladuthurai Municipality	G.O.(Ms)No.73 MAWS (NS) Dept	06/Jun/2022	06/Jun/2022	6 Months	62.65	100	Work Completed	87.49	96.94	06/Dec/2022

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

54	KALAINAR /2021- 22/097/WB/00 040	Rejuvenation of Water Bodies - Matta Kulam TS No:5, Block :1, Ward :3 in Mayiladuthurai Municipality	G.O.(Ms) No.73 MAWS (NS) Dept	06/Jun/2022	06/Jun/2022	6 Months	72.29	100	completed	51.41	65.08	06/Dec/2022
55	KALAINAR /2021- 22/097/WB/00 041	Rejuvenation of Water Bodies - 63var Pettai Kulam TS No:1054, Block :23, Ward :4 in Mayiladuthurai Municipality	G.O.(Ms) No.73MAWS (NS) Dept	06/Jun/2022	06/Jun/2022	6 Months	62.65	100	work completed	55.15	0.00	06/Dec/2022
56	KALAINAR /2022- 23/097/BUILD NG/00046	Modernization of LPG Crematorium at Ward No.07 (TSNo. 1472/2, Block No. 48) Theipainthal amman Kovil Street	G.O. (Ms) No.88 MAWS (NS) Dept.	05/Aug/2022	05/Aug/2022	1 Months	19.98	100	Works completed.	18.68	93.49	05/Sep/2022
57	KALAINAR /2022- 23/097/BUILD NG/00050	Construction of Modern LPG Crematorium at Thimmanayakkan Padithurai Burial Ground at Ward No.08 Block No.01 T.S.No.50	G.O.(Ms) No.88 MAWS (NS) Dept.	05/Aug/2022	05/Aug/2022	6 Months	145.4	100	work completed	74.66	99.49	05/Feb/2023
58	KALAINAR /2022- 23/097/PARK/0 0048	Supramanipuram Park Ward No.4, Block No.40,TS,No 52	G.O.(Ms) No.88 MAWS (N S) Dept.	05/Aug/2022	05/Aug/2022	6 Months	19.1	100	Work Completed	19.09	99.97	05/Feb/2023
59	KALAINAR /2022- 23/097/PARK/0 0073	Park at SNG Nagar Ward No: 4, Block: 11,TS.No:478,479,480/1,482 to 485,708,709,711 in Mayiladuthurai Municipality.	G.O.(4D) No.18 MAWS (SS& FC) Dept.	01/Dec/2022	06/Jan/2024	6 Months	38.9	100		47	97.91	01/Jun/2023

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

60	KALAINGAR /2022- 23/097/PARK/0 0074	Park at Hajiyar Nagar Ward No: 6, Block: 18 &21,TS.No:800/2,738/1,747/2p,802/1 &3,811,812,810,813/1&2,808/2 in Mayiladuthurai Municipality.	G. O.(4D) No.18 MAWS (SS&FC) Dept.	01/Dec/2022	01/Dec/2022	30 Days	4.17	100	Work Completed	5	0.00	31/Dec/2022
61	KALAINGAR /2022- 23/097/WB/00 049	Aranmanai kulam ward No.8, Block - 11 , TS.No 482	G.O.(Ms) No.88 MAWS (NS) Dept	05/Aug/2022	05/Aug/2022	6 Months	59.08	100	Work Completed	32.19	54.49	05/Feb/2023
62	KALAINGAR /2022- 23/097/WB/00 075	Water Bodies at Sethangudi Raja Kulam Ward No:7, Block 28, TS.No:834 In Mayiladuthurai Municipality.	G.O.(4D) No. 18 MAWS (SS&FC) Dept.	01/Dec/2022	01/Dec/2022	6 Months	25.47	100	Completed	2.61	0.00	01/Jun/2023
63	KALAINGAR /2022- 23/097/WB/00 076	Water Bodies at Thamarai Kulam Ward No:6, Block 23, TS.No: 861 In Mayiladuthurai Municipality.	G.O. (4D) No.18 MAWS (SS&FC) Dept.	01/Dec/2022	01/Dec/2022	6 Months	6.47	100	work Completed	8	100.00	01/Jun/2023
64	KNMT/2024- 25/097/ROAD/0 0002	Formation of New Road-Earthern to BT Road097001R518-RAGAVENDRA NAGAR NORTH SOUTH-4 , 097001R509-RAGAVENDRA NAGAR EAST WEST-1 , 097001R521-RAGAVENDRA NAGAR NORTH SOUTH-7 , 097001R510-RAGAVENDRA NAGAR EAST WEST-2 , 097001R517-RAGAVENDRA NAGAR NORTH SOUTH-3 , 097001R519-RAGAVENDRA NAGAR NORTH SOUTH-5 , 097001R514-RAGAVENDRA NAGAR EAST WEST-6 , 097001R520-RAGAVENDRA NAGAR NORTH SOUTH-6 , 097001R511-RAGAVENDRA NAGAR EAST WEST-3 , 097001R513-RAGAVENDRA NAGAR EAST WEST-5 , 097001R515-RAGAVENDRA NAGAR N	124	28/Feb/2024	28/Feb/2024	6 Months	176.6	100	work completed	0	0.00	28/Aug/2024

Name of the Scheme : KFW

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

Name of the Municipality : MAYILADUTHURAI												
65	KFW/2023-24/097/UGSS/0021	Comprehensive Underground Sewerage Scheme to the left out areas and added areas of Mayiladuthurai Municipality	G.O.(MS)No.93			0	0	0	Tender Bid Evaluation report submitted to TNUIFSL on 04.07.2024 LOA Issued 10/07/2024	0	0.00	

Name of the Scheme : Nagarpura Salai Mempattu Thittam

Name of the Municipality : MAYILADUTHURAI												
66	NSMT/2022-23/097/ROAD/0013	Relaying of Road-097/2021/001/R/0000502- ADIYAPILLAIYAR KOIL STREET , 097/2021/003/R/0000153-THIRUVILANDUR WEST ARAYA STREET , 097/2021/005/R/0000175-AMBEDKAR NAGAR,THIRUVILANDUR , 097/2021/005/R/00005-SENTHANGUDI BIG STREET , 097/2021/009/R/0000392- MARUTHI NAGAR-RAJAMANIKAM ROAD , 097/2021/013/R/0000133-KAMARAJAR IST STREET , 097/2021/014/R/0000128- KALLAKURICHY MARIYAMMAN KOVIL STREET , 097/2021/014/R/0000297- KARUPPANNA SWAMY STREET , 097/2021/027/R/000086- KALLARAITHOPPU ST , 097/2021/007/R/000	G.O(D) No.192	05/May/2023	05/May/2023	15 Days	135.69	100	Completed	168	100.00	20/May/2023

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

67	NSMT/2024-25/097/ROAD/0001	Relaying of Road-Cement Concrete Road097001R004-THIRUVILANDUR ANNANAGAR , 097001S002-KITTAPPA SUDUKADU SALAI , 097001R011-MEERA RAWTHAR STREET , 097003R029-THANTHONTREESWARAR NORTH ST , 097003R030-THANTHONDRESWARAR VADAKKU STREET (CROSS ST) , 097002R021-THIRUVILANDUR SOUTH MADAVILAGAM , 097003R041-CHELLAPILLAIYAR KOVIL STREET , 097003R034-TIRUVILANDUR PERIYA STREET LANE , 097005R058-ANATHANDAVAPURAM ROAD (THROUPATHI AMMAN KOIL ST) , 097003R047-LOORTHU COLONT , 097005R064-AMBEDKAR NAGAR, THIRUVIL	123	14/Mar/2024	14/Mar/2024	6 Months	326.96	100	work completed	205.66	52.33	14/Sep/2024
----	--	--	-----	-------------	-------------	----------	--------	-----	----------------	--------	-------	-------------

Name of the Scheme : Namakku Naame Thittam

Name of the Municipality : MAYILADUTHURAI

68	NAMAKKU NA/2021-22/097/BUILDING/00045	Construction of Ladies Toilet 8.65 x 5.42m at Kittapa Higher Secondary School	27519-40/2021/P2	25/May/2022		0	10	100	Work Completed.	10	0.00	
69	NAMAKKU NA/2021-22/097/ROAD/0071	Relaying of Road-097/2021/005/S/000023-SENTHANKUDI SUNGANGATE LANE ,	27519-49/2021/P2	18/Aug/2022	18/Aug/2022	60 Days	3.85	100	Work Completed.	3.56	0.00	17/Oct/2022
70	NNT/2022-23/097/OTHERS/00010	Providing Traffic Island at ARUNA PETROL BUNK NEAR in Mayiladuthurai Municipality	RDMA TNJ 1924/2022/E1-1	25/Apr/2023	25/Apr/2023	45 Days	5.08	25	Earth Work is in progress	0	0.00	09/Jun/2023

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

71	NNT/2022-23/097/OTHERS/00011	Providing CCTV arangements at Cavery Nagar in Mayiladuthurai Municipality	RDMA TNJ 1924/2022/E1-1-	25/Apr/2023	25/Apr/2023	15 Days	1.72	100	Completed	0	0.00	10/May/2023
72	NNT/2022-23/097/OTHERS/00012	Providing C.C.T.V.Arrangements at Chinna Kannara Street in Mayiladuthurai Municipality.	RDMA TNJ 1924/2022./E1-1	25/Apr/2023	25/Apr/2023	15 Days	2.07	100	completed	2.2	100.00	10/May/2023
73	NNT/2023-24/097/ROAD/00019	Relaying of Road-Cement Concrete Road097009R148-BAJANA MADA LANE(ARC BACK SIDE) ,	31614/2023	16/Mar/2024		30 Days	34	100	CC Road work completed	0	0.00	04/Apr/2024

Name of the Scheme : National Urban Health Mission

Name of the Municipality : MAYILADUTHURAI

74	NATIONAL U/2020-21/097/BUILDING/00033	Construction of primary health centre at periya eragali street in ward no.11	1869/NUHM/SHS/2015-3	25/Apr/2022	25/Apr/2022	6 Months	73.14	100	Work completed.	59.04	100.00	
75	NUHM/2022-23/097/BUILDING/00027	CONSTRUCTION OF URBAN PRIMARY HEALTH CENTER AT THARANGAI SALAI VANDIPETTAI IN WARD NO 23 IN MAYILADUTHURAI MUNICIPALITY.	ROC NO 35205/2022/EA-2	29/Dec/2023	29/Dec/2023	6 Months	120	25	sand filling work Completed	0	0.00	29/Jun/2024

Name of the Scheme : National Urban Livelihoods Mission

Name of the Municipality : MAYILADUTHURAI

76	NATIONAL U/2020-21/097/BUILDING/0000002	Construction of Patient Attender Shelter at Periyar government hospital road in Ward No.9	CMA- 38038/2013/UP A-2	23/Sep/2021	23/Sep/2021	1 Year	62.35	100	Work Completed	64.14	89.09	23/Sep/2022
----	---	---	------------------------------	-------------	-------------	--------	-------	-----	----------------	-------	-------	-------------

Name of the Scheme : O&M GAP FILLING INTEREST FUND

Page 14 of 17

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

Name of the Municipality : MAYILADUTHURAI

77	O&M AND IN/2021-22/097/BUILDING/00009	Repair and maintenance of community toilet at Arockiyathapuram in Mayiladuthurai Municipality	1148/2021/E1	09/Dec/2021	09/Dec/2021	30 Days	3.3	100	work completed	3.3	0.00	08/Jan/2022
78	O&M AND IN/2021-22/097/BUILDING/00011	Repair and Maintenance of Public Toilet at Kittappa Angadi at mayiladuthurai Municipality	1148/2021/E1	09/Dec/2021	09/Dec/2021	30 Days	1.93	100	Work Completed.	0	0.00	08/Jan/2022
79	O&M AND IN/2021-22/097/BUILDING/00012	Repair and Maintenance of New Bus stand Public toilet in Mayiladuthurai Municipality	1148/2021/E1	09/Dec/2021	09/Dec/2021	30 Days	3.4	100	work completed	3.4	0.00	08/Jan/2022

Name of the Scheme : SBM

Name of the Municipality : MAYILADUTHURAI

80	SWACH BHAR/2015-16/097/SWM/000001	Revamping of dumpsite through bio-mining to recover the Land	CMA-10948/P3/2015-3	30/Jan/2019	04/Mar/2024	180 Days	217.1	100	Work Completed.	208.68	99.37	29/Jul/2019
----	---	--	---------------------	-------------	-------------	----------	-------	-----	-----------------	--------	-------	-------------

Name of the Scheme : SBM 2.0

Name of the Municipality : MAYILADUTHURAI

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

81	SBM 2.0/2022-23/097/BUILDING/00006	Construction of New Busstand Toilet at Managudi in Mayiladuthurai Municipality	1251/2022/E2-1	01/Mar/2023	23/Nov/2023	120 Days	89	90	tiles work is in progress	53.32	59.90	25/Nov/2023
82	SWACHH BHA/2022-23/097/SWM/0001	CONSTRUCTION OF MATERIAL RECOVERY FACILITIES MRF AT ANATHANDAVAPURAM COMPOST YARD IN MAYILADUTHURAI MUNICIPALITY	4565/2022/E2	03/Feb/2023	04/May/2023	6 Months	36.18	100	work completed	35	81.39	03/Aug/2023
83	SWACHH BHA/2022-23/097/SWM/0003	Reclamation of Land through Bio mining of Legacy Waste in Mayiladuthurai Municipality (Quantity of Legacy Waste in 31127 Cu.m)	19009 /2022/SBM-1	19/Jan/2023	19/Jan/2023	12 Months	168.14	55	15100m3	60.77	0.00	19/Jan/2024

Name of the Scheme : SFC -SCHOOL IMPROVEMENT GRANT - INFRASTRUCTURE WORKS

Name of the Municipality : MAYILADUTHURAI

84	SFC-SCHOOL/2022-23/097/BUILDING/00026	Construction of Two Class Room Building to the Kittappa Municipal Higher Secondary School in Ward No.10.	6002/2023/SS2	29/Dec/2023		3 Months	15	90	Electrical work and tiles work is in completed	29.12	0.00	07/Jan/2024
----	---	--	---------------	-------------	--	----------	----	----	--	-------	------	-------------

Name of the Scheme : SFC -SCHOOL IMPROVEMENT GRANT-O&M WORKS

Name of the Municipality : MAYILADUTHURAI

85	SFC-SCHOOL/2022-23/097/BUILDING/00024	Maintenance and repair works Chinna Erakali Municipal school at ward no:32	6003/2023/SS2	29/Dec/2023	02/Jan/2024	3 Months	7.5	100	completed	0	0.00	02/Apr/2024
----	---	--	---------------	-------------	-------------	----------	-----	-----	-----------	---	------	-------------

MAYILADUTHURAI MUNICIPALITY
SCHEME PROGRESS REPORT

Printed Date :27-Jul-2024 12:22:14 PM

Input Parameter : Report Filter : Region; Region Name : THANJAVUR REGION;

Name of the Region : THANJAVUR

86	SFC-SCHOOL/2022-23/097/BUILDING/00025	Maintenance and repair works to the Thiyagi G.Narayanasamy Municipal Hr.Sec.School at ward no:16	6003/2023/SS2	29/Dec/2023		3 Months	12.5	100	Completed	12.5	100.00	24/Nov/2023
----	---	--	---------------	-------------	--	----------	------	-----	-----------	------	--------	-------------

Name of the Scheme : Sustainable Water Security Mission

Name of the Municipality : MAYILADUTHURAI

87	SUSTAINABL/2022-23/097/SWD/0070	CONSTRUCTION OF STROM WATER DRAIN AT MELA NANJIL NADU (ANNAIVETTI KULAM) IN WARD NO 25	4376/2017/RURAL DEVELOPMENT	22/Jul/2022	22/Jul/2022	30 Days	6.2	100	Work completed	6.2	0.00	21/Aug/2022
----	---	--	-----------------------------	-------------	-------------	---------	-----	-----	----------------	-----	------	-------------