

**NELLIKUPPAM MUNICIPALITY**  
**CHENGALPATTU REGION.**

**Material Resource Recovery Centre**

SI No	Name of the ULB	Name of the Scheme	No. of works taken up	Name of the Work	Estimate cost	Date of A. S.	Date of T. S.	Date of Tender	Date of Work order	Expenditure	Status	Probable date of completion
1	2	3	4	7	8	9	10	11	12	13	14	15
1	Nellikuppam Municipality	8th SHPC	1	Construction of Material Resource Recovery Centre at Nellikuppam Municipality	18.00	MCR No 302 Dt 24.12.2018	31.12.2018	11.01.19	04.02.2019	18.00 Lakhs	Completed	-
<b>Total</b>					<b>18.00</b>					<b>0.00</b>		