

NELLIKUPPAM MUNICIPALITY
CHENGALPATTU REGION.

ONSITE COMPOSTING

Sl No	Name of the ULB	Name of the Scheme	No. of works taken up	Name of the Work	Estimate cost	Date of A. S.	Date of T. S.	Date of Tender	Date of Work order	Expenditure	Status	Probable date of completion
1	2	3	4	7	8	9	10	11	12	13	14	15
1	Nellikuppam Municipality	Revenue Fund 2018-2019	8	Construction of 1TPD Capacity Onsite Composting Centre at Municipal Office Back side (Ward No 8,9,22,23)	4.40	M.C.R.No 85 Dt 12.04.2018	12.04.2018	10.05.2018	10.05.2018	4.40	Completed	
2				Construction of 0.50TPD Capacity Onsite Composting Centre at Maruthi Nagar Park site (Ward No 24,25)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
3				Construction of 0.50TPD Capacity Onsite Composting Centre at Viswanathapuram (Ward No 1)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
4				Construction of 0.50TPD Capacity Onsite Composting Centre at Vanpakkam (Ward No 2)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
5				Construction of 0.50TPD Capacity Onsite Composting Centre at Chollavalli Buriyal Ground (Ward No 12,11 Part)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
6				Construction of 0.50TPD Capacity Onsite Composting Centre at Kailasanathar koil street Kamaraj Nagar (Ward No 7,11 Part)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
7				Construction of 0.50TPD Capacity Onsite Composting Centre at Sathiyarayanan nagar Park site (Ward No 26,27)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
8				Construction of 0.50TPD Capacity Onsite Composting Centre at Dhanalakshmi Nagar Park site (Ward No 15,16)	2.40		12.04.2018	10.05.2018	10.05.2018	2.40	Completed	
Total					21.20					21.20		