

THENI - ALLINAGARAM MUNICIPALITY

CGF / O&M Gap Filling Fund - 2017-18

as on 19.09.2019

Sl. No.	Name of the Municipality	Name of the work	Amount allotted (Lakhs)	Estimate Amount (Lakhs)	Funding Pattern					Date of A.S	Date of T.S.	Date of Tender	Date of work order issued	Physical Progress			Financial Progress			Whether UC & CR sent or not	Remarks
					Grant (Lakhs)	Loan (Specify)	ULB	Others	Total (Lakhs)					Stage of work (Completed /In progress)	To be commenced	Probable date of completion	Amount Received (in Lakh)	Expenditure (in Lakhs)	Balance to be spent (10-20)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	18	19	20	21	22	23
1	Theni Allinagaram Municipality	Construction of additional Sanitary quarters at B.G. Patty	300.00	300.00	270.00	-	30.00	-	300.00	14-12-2017	27-12-2017	12-01-2018	19-01-2018	In progress	-	31.10.2019	270.00	176.65	123.35	-	2 Blocks IInd Floor Roof Laid, 2 Block IInd Floor Roof Centering work progress, 1 Block 1st Floor Lintel work is in Progress
	Total		300.00	300.00	270.00	0.00	30.00	0.00	300.00	-	-	-	-	0.00	0.00	0.00	270.00	176.65	123.35	-	