

THENI - ALLINAGARAM MUNICIPALITY

Tamilnadu Urban Road Infrastructure Programme 2018-19

as on 19.09.2019

Sl. No.	Name of the Municipality	Name of the work	Amount allotted (Lakhs)	Estimate Amount (Lakhs)	Funding Pattern					Date of A.S	Date of T.S.	Date of Tender	Date of work order issued	Physical			Financial Progress			Whether UC & CR sent or not	Remarks
					Grant (lakhs)	Loan (Specify)	ULB	Others	Total (Lakhs)					Stage of work (Completed/In To be commenced)	Probable date of completion	Amount Received (in Lakh)	Expenditure (in Lakhs)	Balance to be spent (10-20)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Theni Allinagaram Municipality	Package : 1 - BT road & Paver Block road and Storm water drain & Culvert in Theni - Allinagaram Municipality	439.00	439.00	395.00	-	44.00	-	439.00	24-07-2018	16-08-2018	12-09-2018	03-10-2018	-	-	30.09.2019	153.60	400.17	38.83	-	Work is in progress
2		Package : 2 - BT road & Paver Block road and Storm water drain & Culvert in Theni - Allinagaram Municipality	265.00	265.00	239.00	-	26.00	-	265.00	24-07-2018	16-08-2018	12-09-2018	03-10-2018	Completed	-	-	-	226.56	38.44	-	Work Completed
	Total		704.00	704.00	634.00	-	70.00	-	704.00	-	-	-	-	-	-	-	153.60	626.73	77.27	0.00	