		Target fixed by CMA					lane mittan								20
SI. No.	Name of the Municipa lity	Govern ment Grant	Public Contribut		Project Name	Estimate Amount (Rs. in lakh)	Name of the Sponsor	Amount (Rs. in lakh)	DD received or not	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completio n	Expenditu re Rs.in lakkhs	Remarks
		Chengalpattu District													
District															
1	Chidamba ram	9.20	4.60	13.80	Providing Smart Class room at Municipal School in Malaikatti Street	13.80	Eastcoast Trading company, Cottakuppa m	4.60	Received	12.4.2023	11.05.2023	Completed(100 %)	-	13.80 (100%)	
2		1.00	0.50	1.50	Improvement works for Ration Shop at Vellapirandhan Street Ward No. 17 in	1.50	Eastcoast Trading company, Cottakuppa m	0.50	Received	12.4.2023	11.05.2023	Plastering Work Is In Progress (15 %)	30.09.202	-	
3		3.87	1.93	5.80	Providing CCTV arrangements at 11 Locations (44 Nos) in Ward No: 17 in Chidambaram Municipality	5.80	Eastcoast Trading company, Cottakuppa m	1.93	Received	12.4.2023	11.05.2023	Completed(100 %)	-	-	
		14.07	7.03	21.10		21.10									