DIRECTORATE OF MUNICIPAL ADMINISTRATION SUIDF - 2022-23												15
					Rs in	lakhs						
Sno	Name of the Municipality	Name of the Work	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completio	Expendit ure Rs.in lakhs	Remarks
1	Chidambara m	Conversion of Existing Street light lamps into Energy saving lamps, Providing street lights in the omitted /added area and maintain the Street light system for a period of 10 years in the Chidambaram	304.47	MAWS GO 145,14.10.22	14.10.2022	14.12.2022	09.02.2023	08.02.2024	Light fitting received.Await ing for third party report(40%) (1251 nos)	08.02.2024	-	-
		TOTAL	304.47									