

DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT 2021-22 - WATER BODIES

6

| DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT 2021-22 - WATER BODIES | | | | | | | | | | | | 6 |
|---|--------------------------|---|-----------------|--------------------------------|------------|-------------|------------|------------------------------------|---|-----------------------------|-------------------------|---------|
| Rs in lakhs | | | | | | | | | | | | |
| S.no | Name of the Municipality | Name of the Water Bodies | Estimate Amount | Date of AS | Date of TS | Tender Date | WO date | Date of completion Asper agreement | Present stage | Probable date of Completion | Expenditure Rs.in lakhs | Remarks |
| 1 | Chidambaram | Rejuvenation of periyanna Kulam Block no.26 , TS No.18 | 139.00 | MAWS GO 73, Dated : 13.05.2022 | 25.05.2022 | 16.06.2022 | 25.07.2022 | 24.01.2023 | Completed (100 %) | - | 139.00 (100 %) | - |
| 2 | | Rejuvenation of Gnanprakasam Kulam ward no.4 , Block n.14, TS no.1037 | 280.00 | GO. MS No.73,13.05.22 | 25.05.2022 | 16.06.2022 | 25.07.2022 | 24.04.2023 | Fencing & pavement work is in progress (73 %) | 30.09.2023 | 146.00 (52 %) | - |
| | | | 419.00 | | | | | | | | | |