DIRECTORATE OF MUNICIPAL ADMINISTRATION - SBM 2022-23												9
					Rs in lakhs							
S.no	Name of the Municipality	Name of the Work	Estimate Amount	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completion	Expenditure Rs.in lakhs	Remarks
1	Chidambaram	Remove the Leagcy waste dumped through Bio Mining process in Chidambaram Municipality	213.05	MAWS GO 07, 11.01.22	20.07.2022	22.08.2022	19.09.2022	18.03.2023	Processed Quantity 9200 Cu.m (30 %)	30.10.2023	41.57	-
			213.05									