DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT 2022-23											8	
					Rs in lakhs							
S.no	Name of the Municipality	Name of the Work	Estimate Amount	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present stage	Probable date of Completion	Expenditure Rs.in lakhs	Remarks
1	Chidambaram	Construction of Knowledge center at Bharathidasan Street Ward no.4 .,Block no.13 TS no.1018/1(Type-2	199.00	MAWS GO 88, 17.06.22	28.06.2022	29.07.2022	22.08.2022	21.07.2023	First floor roof level completed. Ground floor Brickwork is in progress (49 %)	30.10.2023	58.00 (29 %)	
2	Chidambaram	Rejuvenation of Kumaran Kulam in Chidambaram Municipality	81.40	MAWS GO 88, 17.06.22	28.06.2022	29.07.2022	22.08.2022	21.02.2023	Nearing Completion (90 %)	30.09.2023	32.00 (39 %)	
3	Chidambaram	Improvement of Park at Manmathasamy Nagar Ward 3, Block 31, T.S No : 1377 in Chidambaram Municipality	18.00	MAWS GO 88, 17.06.22	28.06.2022	29.07.2022	04.08.2022	03.09.2022	Completed (100 %)	-	14.0 (78 %)	
			298.40									