DIRECTORATE OF MUNICIPAL ADMINISTRATION KNMT PARK- 2022-23												12
										Rs in lakhs		
S.no	Name of the Municipality	Name of the Work	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completion	Expenditure Rs.in lakhs	Remarks
1	Chidambaram	Improvement of Park at Ponnabalam Nagar ward No.E,Block:2,SF.No.937/26 in Chidambaram Municipality	26.00	MAWS GO 18, 21.10.22	02.11.2022	22.11.2022	16.12.2022	14.02.2023	Nearing completion (90%)	30.09.2023	4.81 (19 %)	
2	Chidambaram	Improvement of Vageesa Nagar Municipal Park ward No.C,Block:30,TS.No.1308 in Chidambaram Municipality	20.00	MAWS GO 18, 21.10.22	02.11.2022	22.11.2022	16.12.2022	14.02.2023	Nearing completion (95%)	30.09.2023	12.75 (63%)	
			46.00									