DIRECTORATE OF MUNICIPAL ADMINISTRATION - KNMT - WATER BODIES - 2022-23												11
					Rs in lakhs							
S.no	Name of the Municipality	Name of the Water Bodies	Estimate Amount in lakhs	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completion	Expenditure Rs.in lakhs	Remarks
1	Chidambaram	Improvement and rejuvenation of Ayee Kulam in Ward 5, Block 11, T.S No : 860 in Chidambaram Municipality	66.00	MAWS GO 18, 21.10.22	02.11.2022	22.11.2022	15.12.2022	14.03.2023	Desilting & Bund Strengthening work are in progress (25%)	30.10.2023	-	-
2	Chidambaram	Improvement and rejuvenation of Karaikuttai Kulam in Ward 5, Block 12, T.S No : 931 in Chidambaram Municipality	20.00	MAWS GO 18, 21.10.22	02.11.2022	22.11.2022	15.12.2022	14.03.2023	Footpath completed. Fencing work is in progress (85%)	30.10.2023	14.00	-
3	Chidambaram	Improvement and rejuvenation of Palaman Kulam in Ward 4, Block 17, T.S No : 1127 in Chidambaram Municipality	31.00	MAWS GO 18, 21.10.22	02.11.2022	22.11.2022	15.12.2022	14.03.2023	Paver block work is in progress(70%)	30.10.2023	10.00	-
			117.00									