DIRECTORATE OF MUNICIPAL ADMINISTRATION - SBM 2022-23

					Rs in lakhs							
S.no	Name of the Municipality	Name of the Work	Estimate Amount	Date of AS	Date of TS	Tender Date	WO date	Date of completion Asper agreement	Present Stage	Probable date of Completion	Expenditure Rs.in lakhs	Remarks
1	Chidambaram	Construction of Public Toilet (Type-I) in chidambaram Municipal Bus-stand	34.00	CMA 18856/2022 , Date: 13.07.22	05.09.2022	20.09.2022	06.10.2022	05.02.2023	Plastering work is in progress (70 %)	30.10.2023	14.92(43 %)	
			34.00									